

Site: Florena I

EQUION ENERGIA LIMITED

Daily Operations Report (Drilling Onshore)

Event Type: DRILLING ONSHORE Operator: EQUION ENERGIA LIMITED Report no.: 202

Well/Wellbore No. : Floreña Ip-10/01 Event Objective: DEVELOPMENT Report date: 29/04/2014

Well Type: DEVELOPMENT

Job Number :

Rig Name/No.: H&P/152

Página 1 de 4

	Current Well Status											
Depth MD:	17.167,0 (ft)	Casing Size:	7,000(in)	AFE No.:	E.DD1.12/06	Rig Accept:	04:43:00p.m. 1	0/10/2013				
Est TVD:	16.940,3 (ft) Casing(MD): 15.341,0(ft)		AFE Cost:	51.064.834	Rig Release: 11/05/2014							
Progress:	ress: Next Casing Size: 5,000 (in) 0		Cost in:	USD	Spud Date:	28/09/2013						
Auth Depth:	17.272,1 (ft)	Next Casing(MD):	17.126,0 (ft)	Exchange Rate:	1800	Ground Elevation:	2.195,1 (ft)					
Hole Size:	6.000 (in)	Next Casing(TVD):		Daily Mud:	0	KB Elev:	2232 (ft)					
Elev Ref:	Floreña IP10 @2.231	1,5ft (above Mean Sea Le	vel)	Cum. Mud:	1.956.371	Wellbore Max Angle:	28,46					
Geologist:	Jairo Montaña			Daily Well:	146.522							
Engineer:	Didier Alberto Muñoz	Pinzón		Cum. Well:	45.864.078	Est Days:	238,00	days				
Day WSL:	Alexander Cuellar					Rig. Days:	365,00	days				
Night WSL:	Hernando Abril					Days ahead:	31,50	days				
Weather:	Sunny					Cost ahead:	3,984,399.00	USD				

Current Status: Reaming with 5" Liner at 16,602 ft.

24 Hr Summary: Reamed from 16,581 ft to 16,625 ft experienced torque and pressure increments continuously while reaming, Working string up

POOH to 16,578 ft. Reamed from 16,578 ft to 16,597 ft. Experienced pack off event.

24 Hr Forecast: Continue reaming 5" Liner to bottom.

Update at 06:00: reestablished circulation. ciorculated and Reamed from 16,564 ft to 16,600 ft, observed hard reaming.

Comments:

Cost and AFE Summary by AFE											
Event Type	AGSP	Afe Total	Cum Cost	Difference	Expenditure (%)						
MOBILIZATION	E.DD1.12/06	\$ 2,700,000.00	\$ 3,333,969.38	\$-633,969.38	123,48						
MOBILIZATION	E.DD1.12/06	\$ 1,700,000.00	\$ 1,681,228.92	\$ 18,771.08	98,90						
DRILLING ONSHORE	E.DD1.12/06	\$ 51,064,833.64	\$ 45,864,077.60	\$ 5,200,756.04	89,82						
Total	•	\$ 55,464,833.64	\$ 50,879,275.90	\$ 4,585,557.74							

			,, . ,		-,,		, , , , , , ,		
		Н	SE / Performance Meas	ure a	nd Well Co	ontrol			
Days Since Last DAFW:	5,643	(days)							
No. Recordables:	0 / 0	(day/cum)	No. Stop Cards:	50 /	12,110	(day/cum)	No. JSA's:	0 / 0	(day/cum)
No. First Aid Cases:	0 / 4	(day/cum)	No. Permit to Work:	13 /	3,460	(day/cum)			
Near Misses:	0 / 65	(day/cum)	No. Contacto Cards:	24 /	3,236	(day/cum)	Kick Tolerance (ppg) 9,8	
Last Csg Test Press:	5.200,00	(psi)	Audit to PTW:	1/	245	(day/cum)	Kick Volume (bbls)	156	
Incident Details:									
Last BOP Pressure Test :	22/04/2013	12:00:00a.m.	Last Rescue in the Pits Drill:				Last Height Rescue D		
Next BOP Pressure Test :	06/05/2013	12:00:00a.m.	Last Safety Tour:		27/04/2014	12:00:00a.m.	Last General Alarm Te	st: 18/04/2014	12:00:00a.m.
Last Fire Drill:	26/04/2014	12:00:00a.m.	Last Safety Inspection:		29/04/2014	12:00:00a.m.	Last Trip Drill (D1):	20/04/2014	12:00:00a.m.
Last Drop Object Inspection	29/04/2014	12:00:00a.m.	Last Safety Meeting:		26/04/2014	12:00:00a.m.	Last Diverter Drill (D3)	ć.	
Last Weekly Rig Check:	13/04/2014	12:00:00a.m.	Last Guerrilla Attack Drill:		25/03/2014	12:00:00a.m.	Last Accum. Drill (D4):	08/03/2014	1 12:00:00a.m.
Last Spill Drill :	23/04/2014	12:00:00a.m.	Last Emergency Medical Drill:		28/04/2014	12:00:00a.m.	Last H2S Drill:		
Last Table Top:	08/03/2014	12:00:00a.m.	Last Confined Space Rescue D	Orill:			Evironmental Drill:	05/04/2014	1 12:00:00a.m.
Last While Drill (D2):	20/04/2014	12:00:00a.m.	Last Well Kill Drill (D5):		05/03/2014	12:00:00a.m.	Last Stripping Drill (D6	s): 29/10/2013	3 12:00:00a.m.
LOT TVD:		ВН	P: @				MAASSP:	0,00 (psi)	
LOT EMW: 0.00		Tes	st Pressure:						

201 112.		5	•		0,00 (po.)
LOT EMW:	0.00	Test Pressure:			

No.	Slow Pump Rates (Circ)		Slow Pump Rat	tes (Choke)	Slow Pump Rates (Kill)					
	Stroke Rate Pressure (psi)		Stroke Rate	Pressure (psi)	Stroke Rate	Pressure (psi)				
	No Pump Operations with Slow Pump Rates									

19/05/2014 02:47:37p.m.

Hole Section												
Section Name	Section type	Effective hole diameter	MD	O(ft)	Hole section start	Hole section end date/time						
		(in)	Тор	Base	date/time							
8 1/2" Hole Section	Open Hole	8,500	13.579	15.345	19/01/2014 12:00a.m.	06/03/2014 05:15p.m.						
6" Hole Section	Open Hole	6,000	15.345	17.167	06/03/2014 05:15p.m.							

Operational Parameters

ROP Daily: Daily Bit Hours: Cum Prog: (hr) Daily Drilling Hrs: Avg ROP: 0,00 (ft/hr) Rotating Weight: (kip) 0,00 (hr) ROP Cum: Pick Up Wt: (kip) Cum Bit Hrs: (hr) WOB (min): Slack Off Wt: (kip)

Pump Status - Drilling Efficiency (%) SPM Cric. No. Operation Liner Туре (spm) size Rate (gpm) 96 (in) D 95,00 25,00 6,000

WOB (max):

 Min RPM:
 Circ Rate Hole:
 (gpm)
 Ann. Vel. DC:
 167,12 (ft/min)

 Max RPM:
 Circ On Bottom:
 Ann. Vel. DP:
 140,86 (ft/min)

 Torque on Bottom:
 Jar Hrs since Inspect:
 24,00 (hr)

	Drilling Fluid										
Mud Type:	Oil	10 sec Gels:	9,00		Ca:	0,00	ES:	1.718,0 (Volts)			
Time: 29/	04/2014 11:59:00p.m.	10 min Gels:	22,00		K+:	0,00	Solids:	19,80 (%)			
Depth:	17.167,00 (ft)	Fluid Loss:	0,0 (cc/30min)		CaCl2:	9,20	Oil:	72,00 (%)			
FL Temp:	130,00 (°F)	HTHP Temp:	250,00	(°F)	NaCI:	0,00	Water:	8,00 (%)			
Density:	9,80 (ppg)	HTHP WL:	3,60	(cc/30mins)	CI-:	0,00	Oil/Water:	90,00/10,00			
Funnel Visc:	101,00 (s/qt)	Cake: 0,00			Sand:	0,10	Leet Decemb	-1- (h-h-1)			
ECD:		MBT: 0,00			HGS:	0,00	Lost Downh	` '	45.00		
PV:	22,00 (cp)	Lime: 4,40			LGS:	208,17(lbm/bbl)	Lost Surface	e (DDI):	15,00		
YP:	28,00 (Lbf/100ft2)	PM: 0,00			Pf/Mf:	0,00 / 0,00					
MR Daily Cutti		OR Daily Cutting	ue.								

WB Daily Cuttings: OB Daily Cuttings:

Cum: 0,0 (bbl) Cum: 0,0 (bbl)

Cum: 0,0 (bbi) Cum: 0,0 (bbi)												
			Ope	ration Sur	nmary							
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activity	Code	Operation						
0:00 — 1:15	16,632.00 — 16,635.00	1.3	RPR2	WSPI	PL	While down reaming experienced string stalled out, release TQ PU string 3 ft conmfirmed liner free, Once restablished normal circulation and rotation conditions continued reaming down from 16,632 ft to 16,635 ft twith 70 gpm - 990 psi, 40 / 50 rpm - 6 / 7 klbs ft TQ						
1:15 — 4:00	16,635.00 — 16,577.00	2.8	RPR2	WSPI	D	while reming At 16,635 ft observed stall out, release TQ PU string 3 ft confirmed liner stuck, working liner between PU and SO and try to recovered rotary no success, working with 20 / 90 Klbs OP. no succes moving strign to neutral weight, Tryed to rotary no succes, observed pressure increased to 1230 psi, reduce flow rate to 10 / 13 stks/min - 1,086 psi, pressure stable. reduce flow rate to 5 stks/ min 470 psi apply 100 klbs OP, observed string free. Parameters PU: 410 klbs; SO: 375 klbs; RTW: 385 klbs.						
4:00 — 6:00	16,577.00 — 16,581.00	2.0	RPR2	CIRC	PL	Circulated with 42 gpm - 930 psi. try to rotary, observed string stall out. released torque apply 90 klbs OP string free. Continue PU with 30 klbs OP to 16,577 ft. resstablished rotary and continued reaming from 16,577 ft to 16,581 ft.						
6:00 — 7:45	16,581.00 — 16,625.00	1.8	RPR2	REAM	PL	Continued reaming from 16,581 ft to 16,625 ft with 46 gpm - 850 psi, 50 rpm - 7 / 10 klbs ft TQ. At 16,625 ft experienced torque peak up to 12 klbs ft and stall out the string and pressure increased from 850 psi to 960 psi.						
7:45 — 8:45	16,625.00 — 16,616.00	1.0	RPR2	WSPI	D	Worked string up and down with max 70 klbs OP and 20 klbs SO simultaneusly POOH to 16,616. Reestablished circulation slowly with 59 gpm - 1,010 psi. Once with normal circulating parameters started to rotary, observed pressure increase form 860 psi to 980 psi.						
8:45 — 10:00	16,616.00 — 16,635.00	1.3	RPR2	WSPI	D	Worked pack off up with max 50 klbs OP, observed string free. RlH on elevators from 16,625 ft to 16,635 ft working string with max 70 klbs SO lubricating string with 2 stks - 340 psi. Increased flow rate to 57 gpm - 960 psi. While reaming at this point observed suddently pressure increased to 1,050 psi.						
10:00 — 10:45	16,635.00 16,623.00	0.8	RPR2	WSPI	D	Worked string up and down meanwhile recovered circulation slowly.						

19/05/2014 02:47:37p.m. 2

	Operation Summary											
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activity	Code			Operation				
10:45 — 11:00	16,623.00 — 16,623.0	0.3	RPR2	WSPI	PL	paramet from 980	at 16,625 ft increased flowrate slowly. Once took parameters PU string and observed pressure increase from 980 psi to 1100 psi. Turn off pumps observed 200 psi trapped.					
11:00 — 12:30	16,623.00 — 16,595.0	1.5	RPR2	WSPI	D	D Picked up string from 16,623 ft to 16,595 ft Working string up and down with max 90 klbs OP and 50 klbs SO, observed string free.						
12:30 — 14:00	16,595.00 16,574.0	1.5	RPR2	WSPI	PI D PU string from 16,595 ft to 16,574 ft with 44 gpm - 800 psi. observed pressure increase from 800 to 983 psi. turn off pumps and attempted recover circulation slowly.							
14:00 — 16:30	16,574.00 16,574.00	2.5	RPR2	WSPI	D	Disconnected stand and connected a single. Continued working string up and down and recovered circulation slowly, once normal circulation parameters, increase flow rate from 60 gpm to 70 gpm - 885 psi. Attempted RIH reaming but experienced torque spike and circulation lost.						
16:30 — 19:00	16,574.00 — 16,578.0	2.5	RPR2	CIRC	D	Recover Meanwh gpm - 1, peak to	Recovered normal circulation and circulated bottoms up. Meanwhile reamed form 16,574 ft to 16,578 ft with 100 gpm - 1,150 psi, 50 rpm - 6 / 7 klbs ft TQ. Observed torque peak to 11 klbs ft TQ and pressure increased to 1,200 psi. POOH working string from 16,578 ft to 16,566 ft.					
19:00 — 21:30	16,578.00 — 16,597.0	2.5	RPR2	REAM	PL	Reamed psi, 50 r	I from 16,578 ft to pm - 6 / 8 klbs ft T	16,596 ft with 91 gp Q. at 16,597 ft obse				
21:30 — 0:00	16,597.00 — 16,569.0	2.5	RPR2	WSPI	D	peak and pressure increase. At 16,596 ft observed stall out, release TQ PU string 3 ft confirmed liner stuck, working liner string between PU and S/O. No succes decided connected a single. Worked pack off up with max 30 klbs OP, observed string free. started mud pumps meanwhile PU string very slowly to 16,519 ft,						
						recovere	ed circulation very	slowly.				
From To	Md From / Md To/ft)	Dur (br)		6:00 Up		Cada		Operation				
From - To 00:00 - 01:00	Md From / Md To(ft) 16,564.00 — 16,564.0	Dur. (hr)	Phase RPR2		ivity RC	Code	Circulated wit	Operation	Reciprocating			
	16,564.00 — 16,590.0		RPR2		AM	D Circulated with 90 gpm - 950 psi. Reciprocatin string from 16,571 ft to 16,564 ft. Max Cavings rate: 0.01 bph. Morphology: 40 % RWK , 10 % Blky ; 50 % Ta Took Slow circulating rates: stks pressure 12 670 14 710 18 820 22 890 24 970						
01:00 - 06:15	10,504.00 = 10,590.0	3.3	KFKZ		Aivi	PL	1,010 psi, 50	rpm - 6 / 8 klbs TQ. continuously.	01			
			I	Mud Log								
	OS CUERVOS ludstone	Formation to	p @:	17.060,	` '	Background (Connection C		0,06 Max Trip Gas 0,00 Pore Press:	5 (ppg): 0,00 7,70 (ppg)			
3.	Gas	<u> </u>			<u> </u>		Volu	mes				
Avg Conn Gas (%)):	0.000				Total S	tring Vol (bbl):		274,0			
Max Connection G	as (%):	0.000					nnular Vol (bbl):		683,0			
Avg Trip Gas (%):		0.000					it Vol (bbl):	1.6	643,0			
Max Trip Cas (70).							0,0					
Avg Background G	as (%):	0.000					volume (bbl):	8	55,00			
Max Background G	Gas (%):	0.064				Reserv	re volume (bbl):					
Pore Press (ppg):		7,70		 		Total S	ystem Vol (bbl):	1.8	312,0			
			Mater	rials/Con	sumption	1						
Item	Unit	Usage	On Han	nd	Iten	1	Unit	Usage	On Hand			
DIESEL-RIG	Gal	1.340,00	49.537,0	00	DIESEL-	CAMP	Gal	200,00	3.690,00			

19/05/2014 02:47:37p.m. 3

Personnel												
Total No. of People: 107												
Company	No. People	Hours	Company	No. People	Hours							
TH HILL	1	12	UVC AMBULANCIA	1	12							
TENARIS	1	12	BAKER	17	204							
COMPASS	13	156	PARKO SERVICES	1	12							
Galqui	3	36	H&P	39	468							
SERDAN	1	12	EQUION	6	72							
SUPERIOR	3	36	HALLIBURTON	5	60							
COLVISEG	3	36	WEATHERFORD	6	72							
TELEMATICA	1	12	COLTANQUES	1	12							
COLMENA	1	12	G4S	1	12							
SAS	2	24	SIMA	1	12							

	Cumulative Phase Breakdown												
Phase						Time						Total Cost	
	Estim.	Actual PL	%	Real UI	%	Real UE	%	Real NPT	%	Total	Varia.	<u>[</u>	
DSUR	88.51	88.00	97.78	0	0.00	0	0.00	2.00	2.22	90.00	-1.49	\$ 1,276,245.64	
RSCA	132.72	89.50	89.95	0	0.00	0	0.00	10.00	10.05	99.50	33.22	\$ 1,781,442.84	
DIN1	141.28	49.50	41.08	0	0.00	0	0.00	71.00	58.92	120.50	20.78	\$ 1,032,135.27	
RIN1	182.98	176.75	88.82	0	0.00	0	0.00	22.25	11.18	199.00	-16.02	\$ 3,150,345.01	
DIN2	246.59	290.75	100.00	0	0.00	0	0.00	0	0.00	290.75	-44.16	\$ 3,117,538.30	
RIN2	267.85	150.00	72.38	0	0.00	0	0.00	57.25	27.62	207.25	60.60	\$ 3,063,610.64	
DPR1	5,078.14	1,102.50	78.88	0	0.00	0	0.00	295.25	21.12	1,397.75	3,680.39	\$ 20,973,812.88	
RPR1	384.12	241.50	99.18	0	0.00	0	0.00	2.00	0.82	243.50	140.62	\$ 1,429,064.47	
DPR2	1,389.50	965.50	86.48	0	0.00	0	0.00	151.00	13.52	1,116.50	273.00	\$ 6,410,554.35	
RPR2	349.44	147.50	80.05	0	0.00	0	0.00	36.75	19.95	184.25	165.19	\$ 1,406,441.29	
Grant Total	8,261.13	2,721.75	78.90	0	0.00	0	0.00	728.00	21.10	3,449.75	4,811.38	\$ 43,641,190.69	
						Dama	ulca						

CONTACTO BY COMPANY: Equion 6, Compass 2, Parko 1, H&P 4, SACS 1, Galqui 2, Baker cementing 2, Sima 1, Halliburton 5.

- Contacto Card: Was observed a wash eyes station in bad condition, talked with the company in charge of the station about the condition, they were commintment to repair it.

Daily metal shavings: - gr.

Total 6" Hole Section Metal Shavings 17,037 grs.

Daily mud losses: 0 bls. Total 6" mud losses: 0 bls.

- Floreña I-9 Section "A" Pressure: 0 psi.
- Floreña I-9 Section "B" Pressure: 0 psi.
- Floreña I-9 Section "C" Pressure: 0 psi.
- Floreña I-10 Section "A" Pressure: 0 psi.
- Floreña I-10 Section "B" Pressure: 0 psi.

Last Evacuation Drill: 22/04/2014.

19/05/2014 02:47:37p.m. 4