

EQUION ENERGIA LIMITED

Daily Operations Report (Drilling Onshore)

Operator: EQUION ENERGIA LIMITED

Event Type: DRILLING ONSHORE

Well/Wellbore No. : Floreña Ip-10/01 Event Objective: DEVELOPMENT

Well Type: DEVELOPMENT Site: Florena I

Job Number :

Rig Name/No.: H&P/152

Report no.: 198

Report date: 25/04/2014

Página 1 de 5

	Current Well Status													
Depth MD:	17.167,0 (ft)	Casing Size:	7,000(in)	AFE No.:	E.DD1.12/06	Rig Accept:	04:43:00p.m. 1	0/10/2013						
Est TVD:	16.940,3 (ft)	Casing(MD):	15.341,0(ft)	AFE Cost:	51.064.834	Rig Release:	11/05/2014							
Progress:		Next Casing Size:	5,000 (in)	Cost in:	USD	Spud Date:	28/09/2013							
Auth Depth:	17.272,1 (ft)	Next Casing(MD):	17.126,0 (ft)	Exchange Rate:	1800	Ground Elevation:	2.195,1 (ft)							
Hole Size:	6.000 (in)	Next Casing(TVD):		Daily Mud:	0	KB Elev:	2232 (ft)							
Elev Ref:	Floreña IP10 @2.23	31,5ft (above Mean Sea Lo	evel)	Cum. Mud:	1.952.129	Wellbore Max Angle:	28,46							
Geologist:	Jairo Montaña			Daily Well:	119.881									
Engineer:	Didier Alberto Muño	z Pinzón		Cum. Well:	44.480.493	Est Days:	238,00	days						
Day WSL:	Alexander Cuellar					Rig. Days:	361,00	days						
Night WSL:	Hernando Abril					Days ahead:	32,90	days						
Weather:	Rainy					Cost ahead:	4,647,198.00	USD						

Current Status: Recovering tools used to wiper trip L/D 6" Bit Safety and preoperational meeting.

24 Hr Summary: POOH BHA#43 on elevators from 17,167 ft to 16,934 ft. Experinced pack off event, circulated hole clean, POOH BHA#43 on

elevators from 16,561 ft to 15,323 ft. Circulated high vis pill trend and 100 bls of nanoshield. POOH BHA to 6,903 ft

24 Hr Forecast: POOH BHA # 43 to surface. Run E-logs through 7" liner. RU Weatherford running handling equipment. Start 5" Liner running

POOH BHA # 43 from 6,903 ft to surface. Update at 06:00:

Comments:

	Cost and AFE Summary by AFE												
Event Type	AGSP	Afe Total	Cum Cost	Difference	Expenditure (%)								
MOBILIZATION	E.DD1.12/06	\$ 2,700,000.00	\$ 3,333,969.38	\$-633,969.38	123,48								
MOBILIZATION	E.DD1.12/06	\$ 1,700,000.00	\$ 1,681,228.92	\$ 18,771.08	98,90								
DRILLING ONSHORE	E.DD1.12/06	\$ 51,064,833.64	\$ 44,480,492.76	\$ 6,584,340.88	87,11								
Total	•	\$ 55,464,833.64	\$ 49,495,691.06	\$ 5,969,142.58									

			,, . ,	•	-,,	'	-,,		
		H	SE / Performance Mea	sure a	nd Well Co	ontrol			
Days Since Last DAFW:	5,639	(days)							
No. Recordables:	0 / 0	(day/cum)	No. Stop Cards:	108 /	11,899	(day/cum)	No. JSA's:	0 / 0	(day/cum)
No. First Aid Cases:	0 / 4	(day/cum)	No. Permit to Work:	17 /	3,395	(day/cum)			
Near Misses:	0 / 65	(day/cum)	No. Contacto Cards:	33 /	3,176	(day/cum)	Kick Tolerance (ppg	9,6	
Last Csg Test Press:	5.200,00	(psi)	Audit to PTW:	0 /	243	(day/cum)	Kick Volume (bbls)	156	
Incident Details:									
Last BOP Pressure Test :	22/04/2013	12:00:00a.m.	Last Rescue in the Pits Drill:				Last Height Rescue D		
Next BOP Pressure Test :	06/05/2013	12:00:00a.m.	Last Safety Tour:		20/04/2014	12:00:00a.m.	Last General Alarm Te	est: 18/04/2014	1 12:00:00a.m.
Last Fire Drill:	05/04/2014	12:00:00a.m.	Last Safety Inspection:		13/04/2014	12:00:00a.m.	Last Trip Drill (D1):	20/04/2014	4 12:00:00a.m.
Last Drop Object Inspection	20/04/2014	12:00:00a.m.	Last Safety Meeting:		19/04/2014	12:00:00a.m.	Last Diverter Drill (D3):	
Last Weekly Rig Check:	13/04/2014	12:00:00a.m.	Last Guerrilla Attack Drill:		25/03/2014	12:00:00a.m.	Last Accum. Drill (D4)): 08/03/2014	4 12:00:00a.m.
Last Spill Drill :	23/04/2014	12:00:00a.m.	Last Emergency Medical Dril	l:	25/03/2014	12:00:00a.m.	Last H2S Drill:		
Last Table Top:	08/03/2014	12:00:00a.m.	Last Confined Space Rescue	Drill:			Evironmental Drill:	05/04/2014	4 12:00:00a.m.
Last While Drill (D2):	20/04/2014	12:00:00a.m.	Last Well Kill Drill (D5):		05/03/2014	12:00:00a.m.	Last Stripping Drill (De	6): 29/10/2013	3 12:00:00a.m.
LOT TVD:		ВН	P: @				MAASSP:	0,00 (psi)	
LOT EMW: 0,00		Tes	t Pressure:						

No.	Slow Pump Ra	ates (Circ)	Slow Pump Rai	tes (Choke)	Slow Pump Rates (Kill)			
	Stroke Rate	Pressure (psi)	Stroke Rate	Pressure (psi)	Stroke Rate	Pressure (psi)		
	•		No Pump Operations with Slo	ow Pump Rates		1		

	Hole Section														
Section Name Section type Effective hole diameter MD(ft) Hole section start Hole section end															
		(in)	Тор	Base	date/time	date/time									
8 1/2" Hole Section	Open Hole	8,500	13.579	15.345	19/01/2014 12:00a.m.	06/03/2014 05:15p.m.									
6" Hole Section	Open Hole	6,000	15.345	17.167	06/03/2014 05:15p.m.										

Operational Parameters

ROP Daily: 0,00 (ft) Daily Bit Hours: 0,00 (ft/hr) Cum Prog: 0,00 (hr) Avg ROP: 0,00 (ft/hr) Rotating Weight: 385,00 (kip) Daily Drilling Hrs: 0,00 (hr) ROP Cum: 410,00 (kip) Cum Bit Hrs: 0,00 (hr) 0,00 (ft/hr) Pick Up Wt: WOB (min): 0 (kip) Slack Off Wt: 370,00 (kip)

	Pump Status - Drilling												
No.	Operation	Efficiency	SPM	Liner	Cric.								
	Type	(%)	(spm)	size	Rate								
				(in)	(gpm)								
1	D	95,00	80,00	6,000	307								

WOB (max): 0 (kip)

Min RPM: 40 (rpm) Circ Rate Hole: 360,00 (gpm) Ann. Vel. DC: 167,12 (ft/min) Max RPM: 45 (rpm) Circ On Bottom: 0 (psi) Ann. Vel. DP: 140,86 (ft/min) Torque on Bottom: 0 (ft-lbf) Torque off Bottom: 9.000 (ft-lbf) Jar Hrs since Inspect: 60,00 (hr)

								Bit De	etails	3											
Bit No	Run-No	Size	N	/lanuf.	N	1odel	Ту	ре	Se	rial#		Nozz	les		TFA		Depth	n In(ft)	Dep	th Out	i(ft)
33	2	6,000	HALL	IBURTON	MN	174DH	Polycry Diamo	stalline and Bit	194	4709		1X14,	3X12		0.480)	17.1	67,0			
Cun	n Prog (ft)	RPM Mir	n/Max	WOB Min/	Max	Daily	Hrs.	Hours C	um	ROP	Cum				C	onditio	n				
	0,0	40/4	15	0/0		0,	00	0,0	0	0	,00	6	8	BT	S	Х	\top		PB	T	D

DILIANI. 40		Mach Dine Llee		TME	HA Na	47.407	O (ft)	2114 147 : 17		40.400		
BHA No.: 43	· · · · · · · · · · · · · · · · · · ·	Wash Pipe Hrs 449	,			17.167,		BHA Weight:		19 / 28	00.00	
Workstring Purp	pose: WIPER/CHECK	Saver Sub Hrs: 93,			Out:	17.167,				BHA Hrs:	63,30	
Component	Component Type	Component Detail	Jts	Length	Cum	OD	ID	Blade OD	Bend	Conne	ection	P/E
				(ft)	Length (ft)	(in)	(in)	(in)	Angle (°)	Size (in)	Type	
Bit	Polycrystalline	6" PDC Bit	1	0,57	0,57	6,000	1,500			3,500	REG	
	Diamond Bit	Halliurton Model										
		MM74DH (Nozzles:										
		3 X 12 ; 1 X 14										
		Fixed; TFA: 0.481)	١.									1
Stabilizer	Near Bit Stabilizer	5 3/4Near bit stab 3	1	6,13	6,70	4,750	1,188	5,750		3,500	NC38	BB
		1/2" Reg Box x NC 38 Box										
Drill Collar	Pony Drill Collar	4 3/4" spiral Short	1	20,01	26.71	4,750	1,500			3,500	NC38	 PB
Dilli Collai	Pony Drill Collar	drill collar NC38 pin	'	20,01	20,71	4,750	1,500			3,500	INC36	PB
		X box.										
Stabilizer	Roller Reamer	5 7/8" String Roller	1	5,66	32,37	4,750	1,312	5,875		3,500	NC38	l _{PB}
Otdomizor	Tronor Troumor	Reamer NC38 pin X	Ι΄.	0,00	02,07	1,700	1,012	0,070		0,000	11000	1
		box										
Drill Collar	Drill Collar	4 3/4" Drill collar	1	29,59	61,96	4,750	1,500			3,500	NC38	РВ
		NC38 pin X box										
Stabilizer	Roller Reamer	5 7/8" String Roller	1	5,95	67,91	4,750	1,375	5,875		3,500	NC38	PB
		Reamer NC38 pin X										
		box										
Drill Collar	Drill Collar	12 x 4 3/4" Drill	12	365,26	433,17	4,750	2,312			3,500	NC38	PB
		Collar Spiral x 20 ft										
0.4	0	NC38 Pin x Box.	1,	0.04	407.00	4.750	0.050			0.500	утоо	
Sub	Cross Over	Crossover NC38 Pin x XT39 Box.	1	3,91	437,08	4,750	2,250			3,500	XT39	PB
Heavy Weight	Heavy Weight Drill	17 x 4" HWDP XT39	17	517,03	954,11	4,750	2,562			3,500	XT39	PB
neavy weight	Pipe	Pin x Box.	''	317,03	954,11	4,750	2,302			3,300	A139	150
Sub	Cross Over	Crossover XT39 Pin	1	3,63	957,74	4,750	2.625			3,500	NC38	l _{PB}
000	0.000 0.00	x NC38 Box.	'	0,00	007,7	.,. 00	_,020			0,000	1.000	-
Jar	Hydraulic Jar	4 3/4" Hydraulic Jar	1	30,45	988,19	4,750	3,000			3,500	NC38	РВ
	1	NC38 Pin x Box								·		
Sub	Cross Over	Crossover NC38 Pin	1	3,68	991,87	4,750	2,250			3,500	XT39	РВ
		x XT39 Box.										
Heavy Weight	Heavy Weight Drill	18 x 4" HWDP XT39	18	555,96	1.547,83	4,750	2,625			3,500	XT39	PB
	Pipe	Pin x Box.										
Sub	Cross Over	Crossover XT39 Pin	1	3,33	1.551,16	4,750	2,625			3,500	NC38	PB
	1	x NC38 Box.	١.									1
Accelerator	Accelerator	4 3/4" Accelerator	1	31,45	1.582,61	4,750	2,188			3,500	NC38	PB
Cult	0	NC38 Pin x Box	1,	2.00	4 500 04	4 750	0.040			2.500	VTOO	 PB
Sub	Cross Over	Crossover NC38 Pin x XT39 Box.	1	3,60	1.586,21	4,750	2,312			3,500	XT39	1 48
Heavy Weight	Heavy Weight Drill	3 x 4" HWDP XT39	3	9,24	1.595,45	4,000	2,250			3,500	XT39	l _{PB}
ricary recignit	Pipe	Pin x Box		5,27	1.000,70	7,000	2,200			5,500	7100	Ι, ,
Drill Pipe	Drill Pipe	4" DP XT39 Pin x	207	6.555,39	8.150,84	4,000	2,812			3,500	XT39	PB
	I	Box.		,50	355,51	.,000	_,,,,_	1		5,555		1.

BHA No.: 43		Wash Pipe Hrs	149,50	TMD	In:	17.167,	0 (ft) E	BHA Weight:		19 / 28		
Workstring Purp	oose: WIPER/CHECK	Saver Sub Hrs:	93,30	TMD	Out:	17.167,	0 (ft)			BHA Hrs:	63,30	
Component	Component Type	Component Detai	l Jts	Length (ft)	Cum Length (ft)	OD (in)	ID (in)	Blade OD (in)	Bend Angle (°)	Conne Size (in)	ction Type	P/B
Sub	Cross Over	Crossover XT39 Pin x NC50 Box.	1	4,00	8.154,84	5,875	2,812	()	7 a.g.o ()	4,500	NC50	РВ
Drill Pipe	Drill Pipe	5" DP NC50 Pin x Box.	183	5.770,99	13.925,83	5,000	2,750			4,500	NC50	РВ
Sub	Cross Over	Crossover NC50 Pin x XT57 Box.	1	4,00	13.929,83	5,000	2,750			5,875	XT57	РВ
Drill Pipe	Drill Pipe	5 7/8" DP XT57 Pin x Box.	135	3.237,17	17.167,00	5,875	4,230			5,875	XT57	РВ

			Dr	illing Fluid				
Mud Type:	Oil	10 sec Gels: 9,0	00	Ca:	0,00	ES:	1.750,0 (Volts)	
Time: 25/0	14/2014 01:00:00p.m.	10 min Gels: 19	9,00	K+:	0,00	Solids:	19,80 (%)	
Depth:	17.167,00 (ft)	Fluid Loss: 0,0	(cc/30min)	CaCl2:	9,20	Oil:	73,00 (%)	
FL Temp:	150,00 (°F)	HTHP Temp: 25	50,00 (°F	F) NaCI:	0,00	Water:	8,00 (%)	
Density:	9,60 (ppg)	HTHP WL: 3,6	60 (cc	/30mins) CI-:	0,00	Oil/Water:	90,00/10,00	
Funnel Visc:	81,00 (s/qt)	Cake: 0,00		Sand :	0,10	Lost Downh	olo (bbl):	
ECD:	0,00	MBT: 0,00		HGS:	0,00	Lost Surface	,	12,00
PV:	23,00 (cp)	Lime: 4,30		LGS:	208,17(lbm/bbl)	LOST Surface	e (DDI).	12,00
YP:	28,00 (Lbf/100ft2)	PM: 0,00		Pf/Mf:	0,00 / 0,00			
WB Daily Cuttin	ngs:	OB Daily Cuttings:						
Cı	um: 0,0 (bbl)	Cum:	0,0 (bbl)					

			Ope	ration Sur	nmary	
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activity	Code	Operation
From - To 0:00 — 1:00	Md From / Md To(ft) 17,167.00 — 17,167.00	1.0	Phase RPR2	CIRC	PL	#* Finished Circulating bottoms up with 70 SPM, 270 GPM, 2960 psi. Total strokes: 17,122. Reciprocated string . ******Sample at bottoms up: 0.02 bbls/hr cavings, no increase in amount. At 17,100 ft took parameters as follows: SPM GPM Pressure (psi) 5 18 320 10 40 540 20 78 920 30 117 1,200 40 156 1,520 50 198 1,890 60 230 2,420 65 250 2,800 70 270 2,900 Took weight parameters with 270 gpm - 2900 psi. as follows: PUW :400 Klbs, SOW:370 Klbs, RW: 390KLb. RPM 30 40 50 60 70 80 100 TQ 5.0 5-6 5.0 6.0 5.5 5.5 6.0 klbs-ft
						**Took parameters without pump: P/U = 430 Klbs. S/O = 360 Klbs.
1:00 — 2:45	17,167.00 — 16,934.00	1.8	RPR2	POOH	PL	POOH on elevators from 17,167 ft to 16,934 ft. Observed resistance at 17,053 ft, 17,023ft, 16993 ft, 16,987 ft, 16,971 ft, 16,968 ft, 16,954 ft, with Max. 20 klbs O/P and 16,934ft with 50 klbs O/P. no succes.
2:45 — 4:30	16,934.00 — 16,934.00	1.8	RPR2	WSPI	D	Move string downwards (10 ft) confirm string free, started mud pumps with 5 spm, observed pressure increased to 870 psi, no returns, shutdown mud pumps and working pack off between P/U and 30 Klbs S/O. Restablish circulation slowly in steps to 250 gpm - 2,860 psi.
4:30 — 6:00	16,934.00 — 17,000.00	1.5	RPR2	CIRC	D	Decided circulate bottoms up with 250 gpm - 2,860 psi, 100 / 140 rpm - 7 / 11 klbs ft TQ, reciprocating string from 16,908 ft to 17,000 ft. Once with bottoms up was recorded 0.01 bph cavings.

	Operation Summary												
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activity	Code		Operation						
6:00 — 8:15	17,000.00 — 16,600.00	2.3	RPR2	POOH	PL	I	# 43 on elevators from 17,000 m - 2,680 psi. experienced reserpull.	,					
8:15 — 13:45	16,600.00 — 16,600.00	5.5	RPR2	CIRC	PL	100 Bbls N. from 2,480 PUW. Obsessiowly and 270 gpm - 2 ppg - 200 s of second s displace to Cavings be 0.03 bph.	Attempted to start circulating anoshield pill, observed pressupsi to 3,300 psi. Shut down purved pressure decrease. Startre-stablished circulation with n 2,800 psi. Pumped 45 bls high ec. Space with 100 bls of OBM lugged / viscous pill (10.8 ppg surface with 300 gpm - 3,350 pfore pill 0.03 bph, during pill 0 e displaced pills to surface atteugh Mirador top (16601 ft) disparted 50 rpm - 6 klbs TQ, get a	ure increasing imps, PU string to led mud pumps ormal pressure viscous pill 9.8 d, pumped 45 bls or 200 sec. and psi. 8 bph, after pill empted get charging max. 20					
13:45 — 14:45	16,600.00 — 16,561.00	1.0	RPR2	CIRC	PL	1	2 times. 0 bls of nanoshield pill with 20 at the bit spotted pill moving s						
14:45 — 16:15	16,561.00 16,323.00	1.5	RPR2	РООН	PL	POOH BHA	5 ft to 16,561 ft. 4 43 on elevators from 16,56	1 ft to 15,323 ft,					
16:15 — 16:30	16,323.00 15,323.00	0.3	RPR2	FCHE	PL		erved restriction. performed flow check, observ 2 3/8"	red well static and					
16:30 — 16:45	15,323.00 — 15,136.00	0.3	RPR2	POOH	PL	POOH BHA 15,323 ft to	# 43 on elevators through cas 15,136 ft with wet pipe. Used are stands set on back derrick.	mud bucket all					
16:45 — 18:15	15,137.00 — 15,137.00	1.5	RPR2	CIRC	PL	Circulating psi.Total str	bottoms up @ 15,137 ft with 3 okes:7,785 . om up: 2.33 bls/hr. up: 0,006 bls/hr, confirm hole	60 GPM, 3969					
18:15 — 0:00	15,137.00 6,500.00	5.8	RPR2	POOH	PL		# 43 through cased hole on e						
			0	6:00 Upd	ate								
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activ	ity	Code	Operat	ion					
00:00 - 03:15	3,746.00 — 1,675.00	3.3	RPR2	POO		PL	POOH BHA # 43 through cash from 3,750 ft to 1,675 ft. **Recovered 2 3/8 drif in the stand.						
03:15 - 03:30	1,675.00 — 1,675.00	0.3	RPR2	FCH		PL	Flow checked well for 15 minu	·					
03:30 - 06:00	1,675.00 — 0.00	2.5	RPR2	POO	PH	PL	POOH BHA # 43 from 1,675 back on derrick. Recovered to * Bit Dull grading: 6 / 8 / BT / * 5 3/4" Near Bit: In gauge * 5 7/8" String Roller Reamer in 1 / 16 undergauge. * 5 7/8" String Roller Reamer in gauge. Note: Observeda small piece of tha lost of 5 cm * 2 cm.	ools and bit. S / X / I / LM / TD. @ 29,85, came out @ 65,36, came out					
		1-		Mud Logg		Darles 12	(1.1.1)	0 (
	OS CUERVOS udstone	Formation to	p @:	17.060,0	` '/	Background Gas Connection Gas	**.**	Gas (ppg): 0,00 ss: 7,70 (ppg					
	Gas						Volumes						
Avg Conn Gas (%)		0.000					g Vol (bbl):	67,4					
Max Connection G	as (%):	0.000			Total Annular Vol (bbl): 953,9 Total Pit Vol (bbl): 1.784,0								
Avg Trip Gas (%): Max Trip Gas (%):		0.000 0.000			Lines (bbl): 0,0								
Avg Background G	as (%):	0.000		Active volume (bbl): 730,00									
Max Background G Pore Press (ppg):		0.064 7,70		Reserve volume (bbl):									
i die i less (ppg).		1,10		Total System Vol (bbl): 1.751,3									

Materials/Consumption									
Item	Unit	Usage	On Hand	Item	Unit	Usage	On Hand		
DIESEL-RIG	Gal	1.722,00	49.341,00	DIESEL-CAMP	Gal	200,00	1.990,00		

D -		
Pе	rsor	nnel

Total No. of People: 104

Company	No. People	Hours	Company	No. People	Hours
EQUION	3	36	SCHLUMBERGER	4	48
COLTANQUES	3	36	UVC AMBULANCIA	1	12
WEATHERFORD	11	132	SAS	2	24
TECNIAMBIENTE	1	12	TRANS JOVALCO	1	12
PARKO SERVICES	1	12	SIMA	1	12
TELEMATICA	2	24	G4S	1	12
COMPASS	13	156	COLVISEG	3	36
SERDAN	1	12	HALLIBURTON	5	60
SUPERIOR	4	48	BAKER	8	96
H&P	39	468		•	•

Cumulative	Pnase	Breakdown

Phase	Time										Total Cost	
	Estim.	Actual PL	%	Real UI	%	Real UE	%	Real NPT	%	Total	Varia.	
DSUR	88.51	88.00	97.78	0	0.00	0	0.00	2.00	2.22	90.00	-1.49	\$ 1,276,245.64
RSCA	132.72	89.50	89.95	0	0.00	0	0.00	10.00	10.05	99.50	33.22	\$ 1,781,442.84
DIN1	141.28	49.50	41.08	0	0.00	0	0.00	71.00	58.92	120.50	20.78	\$ 1,032,135.27
RIN1	182.98	176.75	88.82	0	0.00	0	0.00	22.25	11.18	199.00	-16.02	\$ 3,150,345.01
DIN2	246.59	290.75	100.00	0	0.00	0	0.00	0	0.00	290.75	-44.16	\$ 3,117,538.30
RIN2	267.85	150.00	72.38	0	0.00	0	0.00	57.25	27.62	207.25	60.60	\$ 3,063,610.64
DPR1	5,078.14	1,102.50	78.88	0	0.00	0	0.00	295.25	21.12	1,397.75	3,680.39	\$ 20,973,812.88
RPR1	384.12	241.50	99.18	0	0.00	0	0.00	2.00	0.82	243.50	140.62	\$ 1,429,064.47
DPR2	1,389.50	950.75	86.29	0	0.00	0	0.00	151.00	13.71	1,101.75	287.75	\$ 6,410,554.35
RPR2	349.44	89.00	86.41	0	0.00	0	0.00	14.00	13.59	103.00	246.44	\$ 461,878.07
Grant Total	8,261.13	2,648.50	78.97	0	0.00	0	0.00	705.25	21.03	3,353.75	4,907.38	\$ 42,696,627.47

Remarks

CONTACTO BY COMPANY: Equion 4, Baker fluids 5, H&P 2, Baker Geologia 8, Halliburton 14.

- Contacto Card: A special recognition to the track hoe personnel due to the help during ground sliding in the camp generators area .

Daily metal shavings: 543 gr.

Total 6" Hole Section Metal Shavings 17,037 grs.

Daily mud losses: 0 bls. Total 6" mud losses: 0 bls.

- Floreña I-9 Section "A" Pressure: 0 psi.
- Floreña I-9 Section "B" Pressure: 0 psi.
- Floreña I-9 Section "C" Pressure: 0 psi.
- Floreña I-10 Section "A" Pressure: 0 psi.
- Floreña I-10 Section "B" Pressure: 0 psi.

Last Evacuation Drill: 22/04/2014.