

Site: Florena I

## **EQUION ENERGIA LIMITED**

## **Daily Operations Report (Drilling Onshore)**

Operator: EQUION ENERGIA LIMITED

Event Type: DRILLING ONSHORE

Well/Wellbore No. : Floreña Ip-10/01

Event Objective: DEVELOPMENT

Well Type: DEVELOPMENT

Rig Name/No.: H&P/152

Job Number :

Report no.: 193

Report date: 20/04/2014

Página 1 de 5

			Curre	ent Well Statu	s			
Depth MD:	17.167,0 (ft)	Casing Size:	7,000(in)	AFE No.:	E.DD1.12/06	Rig Accept:	04:43:00p.m. 1	0/10/2013
Est TVD:	16.940,3 (ft)	Casing(MD):	15.341,0(ft)	AFE Cost:	51.064.834	Rig Release:	11/05/2014	
Progress:		Next Casing Size:	5,000 (in)	Cost in:	USD	Spud Date:	28/09/2013	
Auth Depth:	17.272,1 (ft)	Next Casing(MD):	17.126,0 (ft)	Exchange Rate:	1800	Ground Elevation:	2.195,1 (ft)	
Hole Size:	6.000 (in)	Next Casing(TVD):		Daily Mud:	4399	KB Elev:	2232 (ft)	
Elev Ref:	Floreña IP10 @2.23	1,5ft (above Mean Sea Le	evel)	Cum. Mud:	1.932.064	Wellbore Max Angle:	28,46	
Geologist:	Jairo Montaña			Daily Well:	162.262			
Engineer:	Didier Alberto Muñoz	: Pinzón		Cum. Well:	43.804.069	Est Days:	238,00	days
Day WSL:	Alexander Cuellar					Rig. Days:	356,00	days
Night WSL:	Henry Bastos					Days ahead:	35,40	days
Weather:	Sunny					Cost ahead:	4,967,873.00	USD

Current Status: Reestablishing circulation with 23 stks / min - 88 gpm - 1,000 psi. (Normal parameters)

24 Hr Summary: RIH BHA # 42 from 6,616 ft to 15,235 ft. 7" shoe. RIH to 15,508 ft and took check shoot read O.k. RIH on elevators to 16,285 ft.

Washed down to 16,367 ft. Worked pack off event. Re-stablished normal conditions ,Reamed to 16,566 ft. Worked Pack off event.

24 Hr Forecast: Continue RIH BHA # 42 to bottom, drilling ahead through los Cuervos Formation.

Update at 06:00: Worked pack off event, observed normal string PU weight. Attempting reestablish normal circulation.

Comments:

	Cost and AFE Summary by AFE												
Event Type	AGSP	Afe Total	Cum Cost	Difference	Expenditure (%)								
MOBILIZATION	E.DD1.12/06	\$ 2,700,000.00	\$ 3,333,969.38	\$-633,969.38	123,48								
MOBILIZATION	E.DD1.12/06	\$ 1,700,000.00	\$ 1,681,228.92	\$ 18,771.08	98,90								
DRILLING ONSHORE	E.DD1.12/06	\$ 51,064,833.64	\$ 43,804,069.11	\$ 7,260,764.53	85,78								
Total	•	\$ 55,464,833.64	\$ 48,819,267.41	\$ 6,645,566.23									

		H	SE / Performance	Measure a	nd Well Co	ontrol			
Days Since Last DAFW:	5,634	(days)							
No. Recordables:	0 / 0	(day/cum)	No. Stop Cards:	38	11,540	(day/cum)	No. JSA's:	0 / 0	(day/cum)
No. First Aid Cases:	0 / 4	(day/cum)	No. Permit to Work:	14 ,	3,319	(day/cum)			
Near Misses:	0 / 65	(day/cum)	No. Contacto Cards:	: 15,	3,087	(day/cum)	Kick Tolerance (ppg	9,6	
Last Csg Test Press:	5.200,00	(psi)	Audit to PTW:	1,	242	(day/cum)	Kick Volume (bbls)	156	
Incident Details:									
Last BOP Pressure Test :	09/04/2014	12:00:00a.m.	Last Rescue in the Pits	Drill:			Last Height Rescue D		
Next BOP Pressure Test :	23/04/2014	12:00:00a.m.	Last Safety Tour:		20/04/2014	12:00:00a.m.	Last General Alarm Te	est: 18/04/2014	12:00:00a.m.
Last Fire Drill:	05/04/2014	12:00:00a.m.	Last Safety Inspection:		13/04/2014	12:00:00a.m.	Last Trip Drill (D1):	20/04/2014	12:00:00a.m.
Last Drop Object Inspection	20/04/2014	12:00:00a.m.	Last Safety Meeting:		19/04/2014	12:00:00a.m.	Last Diverter Drill (D3	):	
Last Weekly Rig Check:	13/04/2014	12:00:00a.m.	Last Guerrilla Attack Dr	ill:	25/03/2014	12:00:00a.m.	Last Accum. Drill (D4)	: 08/03/2014	1 12:00:00a.m.
Last Spill Drill :	05/04/2014	12:00:00a.m.	Last Emergency Medic	al Drill:	25/03/2014	12:00:00a.m.	Last H2S Drill:		
Last Table Top:	08/03/2014	12:00:00a.m.	Last Confined Space R	tescue Drill:			Evironmental Drill:	05/04/2014	12:00:00a.m.
Last While Drill (D2):	20/04/2014	12:00:00a.m.	Last Well Kill Drill (D5):		05/03/2014	12:00:00a.m.	Last Stripping Drill (De	3): 29/10/2013	3 12:00:00a.m.
LOT TVD:		ВН	P: @				MAASSP:	0,00 (psi)	
LOT EMW: 0,00		Tes	t Pressure:						

No.	Slow Pump Ra	ates (Circ)	Slow Pump Rai	tes (Choke)	Slow Pump Rates (Kill)			
	Stroke Rate	Pressure (psi)	Stroke Rate	Pressure (psi)				
	•		No Pump Operations with Slo	ow Pump Rates		•		

Hole Section												
Section Name	Section type	Effective hole diameter	(ft)	Hole section start	Hole section end							
		(in)	(in) Top		date/time	date/time						
8 1/2" Hole Section	Open Hole	8,500	13.579	15.345	19/01/2014 12:00a.m.	06/03/2014 05:15p.m.						
6" Hole Section	Open Hole	6,000	15.345	17.167	06/03/2014 05:15p.m.							

## **Operational Parameters**

ROP Daily: 0,00 (ft) Daily Bit Hours: 0,00 (ft/hr) Cum Prog: 0,00 (hr) Avg ROP: 0,00 (ft/hr) Rotating Weight: 370,00 (kip) Daily Drilling Hrs: 0,00 (hr) ROP Cum: Pick Up Wt: 380,00 (kip) Cum Bit Hrs: 0,00 (hr) 0,00 (ft/hr) WOB (min): 0 (kip) Slack Off Wt: 360,00 (kip)

Pump Status - Drilling Efficiency (%) SPM No. Operation Liner Cric. Туре (spm) Rate (in) (gpm) D 95,00 65,00 6,000 249

WOB (max): 0 (kip)

Min RPM: 100 (rpm) Circ Rate Hole: 250,00 (gpm) Ann. Vel. DC: 454,00 (ft/min) Max RPM: 120 (rpm) Circ On Bottom: 0 (psi) Ann. Vel. DP: 107,54 (ft/min) Torque on Bottom: 0 (ft-lbf) Torque off Bottom: 7.000 (ft-lbf) Jar Hrs since Inspect: 41,20 (hr)

	Bit Details																		
Bit No	Run-No	Size	N	/lanuf.	N	1odel	Ту	ре	Se	rial#		Nozz	les		TFA	D	epth In(ft)	Dept	h Out(ft)
34	1	6,000	SMI	TH BITS	MD	SiR613 Polycrystalline		JJ	0082		3X11, 3X15			0.800	) '	17.167,0			
				_			Diamo	ond Bit											
Cum F	Prog (ft)	RPM Mir	n/Max	WOB Min/	/Max	flax Daily Hrs. Hours Cum ROP Cum Condition													
C	0,0	100/1	20	0/0		0,	00	0,0	0	0	,00	0	1	BT	S	Х		WT	BHA

					<u>HA</u>							
BHA No.: 42		Wash Pipe Hrs 4	10,60	TME	) In:	17.167,	0 (ft) I	BHA Weight:		28 / 19		
Workstring Purp	oose: DRILLING	Saver Sub Hrs: 5	54,40	TME	Out:	17.167,	0 (ft)			BHA Hrs:	24,70	
Component	Component Type	Component Detail	Jts	Length	Cum	OD	ID	Blade OD	Bend	Conn	ection	P/B
				(ft)	Length (ft)	(in)	(in)	(in)	Angle (°)	Size (in)	Туре	
Bit	Polycrystalline Diamond Bit	6" PDC Smith Bit Model Onyx 360 (Nozzles: 3 X 11; 3 X 14 Fixed; TFA:	1	0,57	0,57	6,000	1,500			3,500	REG	
MWD	Auto Track	0.729) 4 3/4 AutoTrack 3 1/2" Reg Box x T2 Box	1	10,32	10,89	4,750	1,188			3,500	Т2	ВВ
Stabilizer	Non-Mag Integral Blabe Stabilizer	Modular Stab with 5 7/8" blades T2 Pin x Box.	1	3,30	14,19	4,750	1,500	5,875		3,500	T2	РВ
MWD	Ontrak	4 3/4 Azitrak T2 Pin x Box.	1	23,47	37,66	4,750	1,312			3,500	T2	РВ
Stabilizer	Non-Mag Integral Blabe Stabilizer	Modular Stab with 5 5/8" blades T2 Pin x Box.	1	3,30	40,96	4,750	1,500	5,625		3,500	T2	РВ
MWD	ВСРМ	4 3/4 BCPM T2 Pin x NC38 Box.	1	11,09	52,05	4,750	1,375			3,500	T2	РВ
Sub	Receiver Sub	4 3/4" Stop Sub NC38 Pin x Box.	1	3,00	55,05	4,750	1,312			3,500	NC38	РВ
Sub	Float Sub	4 3/4" Float Sub NC38 Pin x Box.	1	2,66	57,71	4,750	2,250			3,500	NC38	РВ
Sub	Filter Sub	4 3/4" Filter Sub NC38 Pin x Box.	1	5,68	63,39	4,750	2,688			3,500	NC38	РВ
Drill Collar	Drill Collar	12 x 4 3/4" Drill Collar Spiral x 20 ft NC38 Pin x Box.	12	365,26	428,65	4,750	2,312			3,500	NC38	РВ
Sub	Cross Over	Crossover NC38 Pin x XT39 Box.	1	3,91	432,56	4,750	2,250			3,500	XT39	РВ
Heavy Weight	Heavy Weight Drill Pipe	17 x 4" HWDP XT39 Pin x Box.	17	517,03	949,59	4,750	2,562			3,500	XT39	РВ
Sub	Cross Over	Crossover XT39 Pin x NC38 Box.	1	3,63	953,22	4,750	2,625			3,500	NC38	РВ
Jar	Hydraulic Jar	4 3/4" Hydraulic Jar NC38 Pin x Box	1	30,45	983,67	4,750	3,000			3,500	NC38	РВ
Sub	Cross Over	Crossover NC38 Pin x XT39 Box.	1	3,68	987,35	4,750	2,250			3,500	XT39	РВ
Heavy Weight	Heavy Weight Drill Pipe	18 x 4" HWDP XT39 Pin x Box.	18	555,96	1.543,31	4,750	2,625			3,500	XT39	РВ
Sub	Cross Over	Crossover XT39 Pin	1	3,33	1.546,64	4,750	2,625			3,500	NC38	РВ
Accelerator	Accelerator	4 3/4" Accelerator NC38 Pin x Box	1	31,45	1.578,09	4,750	2,188			3,500	NC38	РВ

BHA No.: 42		Wash Pipe Hrs 41	0,60	TME	In:	17.167,	0 (ft) [	BHA Weight:		28 / 19		
Workstring Purp	ose: DRILLING	Saver Sub Hrs: 54	,40	TME	Out:	17.167,	0 (ft)			BHA Hrs:	24,70	
Component	Component Type	Component Detail	Jts	s Length Cum		OD	ID	Blade OD	Bend	Conne	ection	P/B
				(ft)	Length (ft)	(in)	(in)	(in)	Angle (°)	Size (in)	Type	
Sub	Cross Over	Crossover NC38 Pin x XT39 Box.	1	3,60	1.581,69	4,750	2,312			3,500	XT39	РВ
Heavy Weight	Heavy Weight Drill Pipe	3 x 4" HWDP XT39 Pin x Box	3	9,24	1.590,93	4,000	2,250			3,500	XT39	РВ
Drill Pipe	Drill Pipe	4" DP XT39 Pin x Box.	207	6.555,39	8.146,32	4,000	2,812			3,500	XT39	РВ
Sub	Cross Over	Crossover XT39 Pin x NC50 Box.	1	4,00	8.150,32	5,875	2,812			4,500	NC50	РВ
Drill Pipe	Drill Pipe	5" DP NC50 Pin x Box.	183	5.770,99	13.921,31	5,000	2,750			4,500	NC50	РВ
Sub	Cross Over	Crossover NC50 Pin x XT57 Box.	1	4,00	13.925,31	5,000	2,750			5,875	XT57	РВ
Drill Pipe	Drill Pipe		1	3.241,69	17.167,00							

			Drilling Fluid					
Mud Type:	Oil	10 sec Gels: 8,00		Ca:	0,00	ES:	1.716,0 (Volts)	
Time: 20/	04/2014 11:59:00p.m.	10 min Gels: 20,00		K+:	0,00	Solids:	18,80 (%)	
Depth:	17.167,00 (ft)	Fluid Loss: 0,0 (cc/	30min)	CaCl2:	8,90	Oil:	73,00 (%)	
FL Temp:	150,00 (°F)	HTHP Temp: 250,00	(°F)	NaCI:	0,00	Water:	8,00 (%)	
Density:	9,60 (ppg)	HTHP WL: 3,40	(cc/30mins)	CI-:	0,00	Oil/Water:	90,00/10,00	
Funnel Visc:	94,00 (s/qt)	Cake: 0,00		Sand :	0,10	Lost Downh	olo (bbl):	
ECD:	10,58	MBT: 0,00		HGS:	0,00	Lost Surface	` ,	2,00
PV:	23,00 (cp)	Lime: 3,00		LGS:	197,73(lbm/bbl)	LOST Surface	e (DDI).	2,00
YP:	28,00 (Lbf/100ft <sub>2</sub> )	PM: 0,00		Pf/Mf:	0,00 / 0,00			
WB Daily Cutti	ngs:	OB Daily Cuttings:						
C	cum: 0,0 (bbl)	Cum:	0,0 (bbl)					

			Ope	ration Sur	nmary	
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activity	Code	Operation
0:00 — 6:00 6:00 — 8:00	6,616.00 — 15,235.00 15,235.00 — 15,235.00	6.0	DPR2 DPR2	RTIH RSER	D D	Continued RIH BHA # 42 through cased hole from 6,616 ft to 15235 ft. Filled and broke circulation with 250 gpm - 2820 psi every 2,500 ft, Observed directional tools good response. Passed through 7" TOL without any restriction.  Performed rig services, changed TDS hdraulic oil,
0.00						Lubricated travelling block, dolleys. Tested pump of the hydraulic system of the top drive, did not presurize the system.  * Meanwhile circulated with 230 gpm - 2,600 psi.
8:00 <b>—</b> 9:00	15,235.00 15,235.00	1.0	DPR2	RREP	D	Checked electrical lines of the hydraulic system and observed a wire loose. Corrected this condition and observed normal pressure in the hydraulic system.
9:00 <b>—</b> 9:45	15,235.00 15,235.00	0.8	DPR2	SDME	D	Performed D1 and D2 drills. Held safety meeting and discussed procedures. Observed good response from all personnel.
9:45 <b>—</b> 10:00	15,235.00 15,508.00	0.3	DPR2	PUMP	D	Took slow criculating rates and weight parameters.
10:00 — 10:30	15,508.00 — 15,508.00	0.5	DPR2	RTIH	D	RIH BHA # 42 through open hole from 15,235 ft to 15,508 ft with 250 gpm - 2,720 psi. * At 15,508 ft took check shot.  Observed good matching with the survey.
10:30 — 12:00	15,508.00 — 16,285.00	1.5	DPR2	RTIH	D	RIH BHA # 42 on elevators through open hole from 15,508 ft to 16,285 ft. At 16,285 ft observed 10 - 20 klbs SO and performed three attempts to get access unsuccesfully.  Connected TD and Broke circulation with 230 gpm - 2,830 psi.
12:00 — 14:30	16,285.00 — 16,285.00	2.5	DPR2	RTIH	D	Washed down from 16,285 ft to 16,367 ft with 230 gpm - 2960 psi rocking string as required to get access. At 16,367 ft observed pressure increased to 3350 psi. PU string and reduce flow rate. Lost returns, bleed off pressure. Broke stand and PU one single. PU string working from 16,367 ft o 16,285 ft with 20 klbs OP. At 16,285 ft recovered normal circulating parameters.
14:30 — 21:30	16,285.00 — 16,566.00	7.0	DPR2	REAM	D	Reamed from 16,285 ft to 16,566 ft with 250 gpm - 3,220 psi, 100 / 150 rpm - 6 / 7 klbs ft TQ. Observed several erratic Torque events 8 / 12 klbs ft TQ.
21:30 — 0:00	16,566.00 — 16,566.00	2.5	DPR2	WSPI	D	At 16,566 ft observed 20 klbs SO, pressure increased from 3,060 to 3,270 psi and stopped TD rotary. Reduce flow rate, bleed off pressure to 400 psi. Lost circulation and turn

					O	peration S	Summary								
From - T	o M	ld From / Md	To(ft)	Dur. (hr)	Phase	Activity	y Code			Оре	eration				
								Attempted	d gain circ		vn. No progres ccesfully. Conti				
	<u> </u>				<u> </u>	06:00 Up	odate	1 caming ap	2011111111	THERE TO THIS	0				
From - To	·o	Md From / M	d To(ft)	Dur. (hr)	Phase		tivity	Code	1		Operation				
00:00 - 01	40.5		16,555.00	1.5	DPR2		SPI	D	Contin	nued working string up with 70 klbs OP					
									(Martin Deacker 500 klbs) recovered one stand and set back on derrick, PU one single 5 7/8" to worked pack off at 16555 ft						
01:30 - 01	:45 16,5	55.00 —	16,555.00	0.3	DPR2	W	SPI	D	Jar down 2 times with 25 klbs SO and Jarring up 2 times with 50 klbs OP (450 klbs Martin Deacker).  Observed released pipe with 430 klbs - Normal PU weight.						
01:45 - 06	3:00 16,5	55.00 <b>—</b>	16,555.00	4.3	DPR2	CI	IRC	D Set string at neutral weight and attempted reestablish flow increasing flow in 1 SPM steps every 2 - 5 min. Erratic Pressure from 940 psi to 550 psi, Observed returns.							
					<u> </u>	Mud Lo	aaina		1 ***   **	.,					
Formation:	LOS CUE	RVOS		Formation t	op @:			ackground G	as (ppg):	0,00	Max Trip Gas	(ppg): 0,00			
Lithology:	Mudstone						Max C	Connection Ga	s (ppg):	0,00	Pore Press:	7,70 (ppg			
			Gas							Volumes					
Avg Conn Ga	,			0.000					ing Vol (b	,		22,0			
	ion Gas (%):			0.000					nular Vol ( Vol (bbl):	DDI):		55,0 72,0			
vg Trip Gas	` ,			0.000				Lines (b			1.0	0,0			
Max Trip Gas				0.000				•	ol). olume (bbl	).	00				
-	und Gas (%): und Gas (%):			0.000					volume (b		83	9,00			
Pore Press (p	` '			7,70		-		Total Cu	· · · · · · · · · · · · · · · · · · ·	, 	4.7	10.0			
				·	N/1-4	hamiala/Car		Total Sys	stem Vol (	DDI).	1.7	16,0			
Iter	n	Unit		Usage	On H		nsumption		Unit		Usage	On Hand			
DIESEL		Gal		.359,00	48.55		DIESEL-C	AMP	Gal		250,00	3.140,00			
	1		<u>'</u>		ı	-		'		'					
						Perso	nnel								
Total No. of	People: 83 Company		No. Ped	ople	Hours			Company		No. Pe	eople	Hours			
SERDAN			1	5pi0	12		G4S	Company		1		12			
H&P			38		456		TELEMAT	TCA		1		12			
BAKER			13		156		COMPAS	S		12		144			
COLVISE	EG		3		36		PARKO S	ERVICES		1		12			
EQUION			3		36		SAS			2	İ	24			
	BULANCIA		1		12		SIMA			1		12			
HALLIBU	JRTON		6		72										
					Cumul	ative Pha	se Break	down							
Phase						Time						Total Cost			
Delib	Estim.	Actual PL	%	Real UI	%	Real UE	%	Real NPT	%	Total	Varia.	¢ 1 276 245 C			
DSUR	88.51	88.00	97.78	0	0.00	0	0.00	2.00	2.22	90.00	-1.49	\$ 1,276,245.64			
RSCA DIN1	132.72 141.28	89.50	89.95 41.08	0	0.00	0	0.00	10.00	10.05 58.92	99.50 120.50	33.22 20.78	\$ 1,781,442.84			
	182.98	49.50	88.82	0	0.00	0	0.00	71.00	11.18	199.00	-16.02	\$ 1,032,135.27 \$ 3 150 345 01			
RIN1 DIN2	246.59	176.75	100.00	0	0.00	0	0.00	22.25 0	0.00	290.75	-16.02 -44.16	\$ 3,150,345.0° \$ 3,117,538.30			
RIN2	267.85	290.75 150.00	72.38	0	0.00	0	0.00	57.25	27.62	290.75	60.60	\$ 3,117,536.30			
DPR1	5,078.14	1,102.50	78.88	0	0.00	0	0.00	57.25 295.25	21.12	1,397.75	3,680.39	\$ 20,973,812.88			
21171	0,070.14	1,102.50	, 0.00		0.00	U	0.00	280.20	21.14	1,001.10	3,000.59	Ψ 20,373,012.00			

19/05/2014 01:33:03p.m. 4

0

0

0

0

0.00

0.00

0.00

0.00

0.82

11.66

33.33

20.73

2.00

124.75

6.00

671.00

243.50

1,069.50

18.00

3,236.50

140.62

320.00

331.44

5,024.63

\$ 1,429,064.47

\$ 6,410,554.35

\$ 42,281,889.44

\$ 47,140.04

0.00

0.00

0.00

0.00

RPR1

DPR2

RPR2

Grant Total

384.12

1,389.50

349.44

8,261.13

241.50

944.75

12.00

2,565.50

99.18

88.34

66.67

79.27

0

0

0

0

## Remarks

CONTACTO BY COMPANY: Equion 4, H&P 2, Baker geologia 2, Baker direccional 3, Compass 2, G4S 2.

- Contacto Card: Was observed a vehicle wich pass behind the fork lift while this was going backward. Talked with the driver and remember the safe driving practices. The person was committed to avoid this situations.

Daily metal shavings: 193 gr.

Total 6" Hole Section Metal Shavings 13,280 grs.

Daily mud losses: 0 bls. Total 6" mud losses: 0 bls.

- Floreña I-9 Section "A" Pressure: 0 psi.
- Floreña I-9 Section "B" Pressure: 0 psi.
- Floreña I-9 Section "C" Pressure: 0 psi.
- Floreña I-10 Section "A" Pressure: 0 psi.
- Floreña I-10 Section "B" Pressure: 0 psi.

Last Evacuation Drill: 25/03/2014.