

Site: Florena I

## **EQUION ENERGIA LIMITED**

## **Daily Operations Report (Drilling Onshore)**

Operator: EQUION ENERGIA LIMITED Event Type: DRILLING ONSHORE Report no.: 196

Well/Wellbore No. : Floreña lp-10/01 Event Objective: DEVELOPMENT Report date: 23/04/2014

Event Objective. DE vELOT WEIGHT

Well Type: DEVELOPMENT

Job Number :

Rig Name/No.: H&P/152

Página 1 de 5

Current Well Status											
Depth MD:	17.167,0 (ft)	Casing Size:	7,000(in)	AFE No.:	E.DD1.12/06	Rig Accept:	04:43:00p.m. 1	0/10/2013			
Est TVD:	16.940,3 (ft)	Casing(MD):	15.341,0(ft)	AFE Cost:	51.064.834	Rig Release:	11/05/2014				
Progress:		Next Casing Size:	5,000 (in)	Cost in:	USD	Spud Date:	28/09/2013				
Auth Depth:	17.272,1 (ft)	Next Casing(MD):	17.126,0 (ft)	Exchange Rate:	1800	Ground Elevation:	2.195,1 (ft)				
Hole Size:	6.000 (in)	Next Casing(TVD):		Daily Mud:	4329	KB Elev:	2232 (ft)				
Elev Ref:	Floreña IP10 @2.23	31,5ft (above Mean Sea L	evel)	Cum. Mud:	1.938.430	Wellbore Max Angle:	28,46				
Geologist:	Jairo Montaña			Daily Well:	143.181						
Engineer:	Didier Alberto Muño	z Pinzón		Cum. Well:	44.208.936	Est Days:	238,00	days			
Day WSL:	Alexander Cuellar					Rig. Days:	359,00	days			
Night WSL:	Henry Bastos/Herna	ando Abril				Days ahead:	34,30	days			
Weather:	Sunny					Cost ahead:	4,785,126.00	USD			

Current Status: Continue Reaming Down @ 16'905ft

24 Hr Summary: RIH washing and reaming to 16,628 ft. condition after reaming f/ 15,230 ft to 16,084 ft elevators, to 16,182 ft Washed, to 16,246 ft

elevators, to 16,334 ft Washed, to 16,389 ft elevators, to 16,434 ft washed, to 16,525 ft elevators, to 16,628 ft reaming

24 Hr Forecast: Continue Reaming down to bottom 17161 ft + Increase mud weight to 9.8ppg + Perform Short trip and POOH to RUN USIT logs

Trought 7"Liner and 9-5/8" Casing.

Update at 06:00: Continue Reaming Down 16,628ft to 16,905ft

Comments:

	Cost and AFE Summary by AFE														
Event Type	AGSP	Afe Total	Cum Cost	Difference	Expenditure (%)										
MOBILIZATION	E.DD1.12/06	\$ 2,700,000.00	\$ 3,333,969.38	\$-633,969.38	123,48										
MOBILIZATION	E.DD1.12/06	\$ 1,700,000.00	\$ 1,681,228.92	\$ 18,771.08	98,90										
DRILLING ONSHORE	E.DD1.12/06	\$ 51,064,833.64	\$ 44,208,936.14	\$ 6,855,897.50	86,57										
Total \$ 55,464,833.64 \$ 49,224,134.44 \$ 6,240,699.20															

						' ' I			
Te	otal		\$ 55,464,833.64	\$ 4	9,224,134.44		6,240,699.20		
		H	SE / Performance Mea	sure a	nd Well Co	ontrol			
Days Since Last DAFW:	5,637	(days)							
No. Recordables:	0 / 0	(day/cum)	No. Stop Cards:	95 /	11,757	(day/cum)	No. JSA's:	0/0 (	day/cum)
No. First Aid Cases:	0 / 4	(day/cum)	No. Permit to Work:	15 /	3,364	(day/cum)			
Near Misses:	0 / 65	(day/cum)	No. Contacto Cards:	20 /	3,131	(day/cum)	Kick Tolerance (ppg)	9,6	
Last Csg Test Press:	5.200,00	(psi)	Audit to PTW:	0 /	243	(day/cum)	Kick Volume (bbls)	156	
Incident Details:									
Last BOP Pressure Test :	22/04/2013	12:00:00a.m.	Last Rescue in the Pits Drill:				Last Height Rescue D		
Next BOP Pressure Test :	06/05/2013	12:00:00a.m.	Last Safety Tour:		20/04/2014	12:00:00a.m.	Last General Alarm Te	st: 18/04/2014	12:00:00a.m
Last Fire Drill:	05/04/2014	12:00:00a.m.	Last Safety Inspection:		13/04/2014	12:00:00a.m.	Last Trip Drill (D1):	20/04/2014	12:00:00a.m
Last Drop Object Inspection	20/04/2014	12:00:00a.m.	Last Safety Meeting:		19/04/2014	12:00:00a.m.	Last Diverter Drill (D3)		
Last Weekly Rig Check:	13/04/2014	12:00:00a.m.	Last Guerrilla Attack Drill:		25/03/2014	12:00:00a.m.	Last Accum. Drill (D4):	08/03/2014	12:00:00a.m
Last Spill Drill :	23/04/2014	12:00:00a.m.	Last Emergency Medical Drill	l:	25/03/2014	12:00:00a.m.	Last H2S Drill:		
Last Table Top:	08/03/2014	12:00:00a.m.	Last Confined Space Rescue	Drill:			Evironmental Drill:	05/04/2014	12:00:00a.m
Last While Drill (D2):	20/04/2014	12:00:00a.m.	Last Well Kill Drill (D5):		05/03/2014	12:00:00a.m.	Last Stripping Drill (D6	): 29/10/2013	12:00:00a.m
LOT TVD:		ВН	P: @				MAASSP:	0,00 (psi)	
LOT EMW: 0,00		Tes	st Pressure:						

No.	Slow Pump Ra	ites (Circ)	Slow Pump R	ates (Choke)	Slow Pump Rates (Kill)			
	Stroke Rate	Pressure (psi)	Stroke Rate	Pressure (psi)	Stroke Rate	Pressure (psi)		
1	5	260						
1	10	410		1				
1	20	680		1				
1	30	990		1				
1	40	1.350		1				
1	50	1.790		1				

		Hole	Section			
Section Name	Section type	Effective hole diameter	MD	(ft)	Hole section start	Hole section end
		(in)	Тор	Base	date/time	date/time
8 1/2" Hole Section	Open Hole	8,500	13.579	15.345	19/01/2014 12:00a.m.	06/03/2014 05:15p.m.
6" Hole Section	Open Hole	6,000	15.345	17.167	06/03/2014 05:15p.m.	

## **Operational Parameters**

ROP Daily: 0,00 (ft/hr) Cum Prog: 0,00 (ft) Daily Bit Hours: 0,00 (hr) Avg ROP: 370,00 (kip) Daily Drilling Hrs: 0,00 (hr) 0,00 (ft/hr) Rotating Weight: ROP Cum: 0,00 (ft/hr) Pick Up Wt: 380,00 (kip) Cum Bit Hrs: 0,00 (hr) WOB (min): 0 (kip) Slack Off Wt: 360,00 (kip)

	Pump Status - Drilling													
No.	Operation	Efficiency	SPM	Liner	Cric.									
	Type	(%)	(spm)	size	Rate									
				(in)	(gpm)									
1	D	95,00	65,00	6,000	249									

WOB (max): 0 (kip)

Min RPM: 120 (rpm) Circ Rate Hole: 250,00 (gpm) Ann. Vel. DC: 167,12 (ft/min) Max RPM: 150 (rpm) Circ On Bottom: 2.750 (psi) Ann. Vel. DP: 140,86 (ft/min) Torque on Bottom: 0 (ft-lbf) Torque off Bottom: 8.000 (ft-lbf) Jar Hrs since Inspect: 24,00 (hr)

								Bit De	etails	•									
Bit No	Run-No	Size	N	/lanuf.	M	lodel	Ту	ре	Se	rial#		Nozz	les		TFA	De	epth In(ft)	Deptl	n Out(ft)
33	2	6,000	HALL	IBURTON	MM	174DH	Polycry: Diamo	stalline and Bit	194	4709		1X14,	3X12		0.480	) 1	17.167,0		
Cum P	Prog (ft)	RPM Mir	n/Max	WOB Min/	Max	Daily	Hrs.	Hours C	um	ROP	Cum				Co	ondition			
0	),0	120/1	150	0/0		0,	00	0,0	0	0	,00	6	8	BT	S	Х		PB	TD

				В	НА							
BHA No.: 43		Wash Pipe Hrs 425	,40	TME	) In:	17.167,	0 (ft) E	BHA Weight:		19 / 28		
Workstring Purp	oose: WIPER/CHECK	Saver Sub Hrs: 69	20	TME	Out:	17.167,	0 (ft)			BHA Hrs:	39,20	
Component	Component Type	Component Detail	Jts	Length	Cum	OD	ID	Blade OD	Bend	Conne	ection	P/B
				(ft)	Length (ft)	(in)	(in)	(in)	Angle (°)	Size (in)	Туре	
Bit	Polycrystalline Diamond Bit	6" PDC Bit Halliurton Model MM74DH (Nozzles: 3 X 12; 1 X 14	1	0,57	0,57	6,000	1,500			3,500	REG	
Stabilizer	Near Bit Stabilizer	Fixed; TFA: 0.481) 5 3/4Near bit stab 3 1/2" Reg Box x NC 38 Box	1	6,13	6,70	4,750	1,188	5,750		3,500	NC38	ВВ
Drill Collar	Pony Drill Collar	4 3/4" spiral Short drill collar NC38 pin X box.	1	20,01	26,71	4,750	1,500			3,500	NC38	РВ
Stabilizer	Roller Reamer	5 7/8" String Roller Reamer NC38 pin X box	1	5,66	32,37	4,750	1,312	5,875		3,500	NC38	РВ
Drill Collar	Drill Collar	4 3/4" Drill collar NC38 pin X box	1	29,59	61,96	4,750	1,500			3,500	NC38	РВ
Stabilizer	Roller Reamer	5 7/8" String Roller Reamer NC38 pin X box	1	5,95	67,91	4,750	1,375	5,875		3,500	NC38	РВ
Drill Collar	Drill Collar	12 x 4 3/4" Drill Collar Spiral x 20 ft NC38 Pin x Box.	12	365,26	433,17	4,750	2,312			3,500	NC38	РВ
Sub	Cross Over	Crossover NC38 Pin x XT39 Box.	1	3,91	437,08	4,750	2,250			3,500	XT39	РВ
Heavy Weight	Heavy Weight Drill Pipe	17 x 4" HWDP XT39 Pin x Box.	17	517,03	954,11	4,750	2,562			3,500	XT39	РВ
Sub	Cross Over	Crossover XT39 Pin x NC38 Box.	1	3,63	957,74	4,750	2,625			3,500	NC38	РВ
Jar	Hydraulic Jar	4 3/4" Hydraulic Jar NC38 Pin x Box	1	30,45	988,19	4,750	3,000			3,500	NC38	РВ
Sub	Cross Over	Crossover NC38 Pin x XT39 Box.	1	3,68	991,87	4,750	2,250			3,500	XT39	РВ
Heavy Weight	Heavy Weight Drill Pipe	18 x 4" HWDP XT39 Pin x Box.	18	555,96	1.547,83	4,750	2,625			3,500	XT39	РВ

BHA No.: 43		Wash Pipe Hrs	425,40	TME	) In:	17.167,	0 (ft) [	BHA Weight:		19 / 28		
Workstring Purp	oose: WIPER/CHECK	Saver Sub Hrs:	69,20	TME	Out:	17.167,	0 (ft)			BHA Hrs:	39,20	
Component	Component Type	Component Detai	il Jts	Length	Cum	OD	ID	Blade OD	Bend	Conne	ction	P/B
				(ft)	Length (ft)	(in)	(in)	(in)	Angle (°)	Size (in)	Type	
Sub	Cross Over	Crossover XT39 Pin x NC38 Box.	1	3,33	1.551,16	4,750	2,625			3,500	NC38	РВ
Accelerator	Accelerator	4 3/4" Accelerator NC38 Pin x Box	1	31,45	1.582,61	4,750	2,188			3,500	NC38	РВ
Sub	Cross Over	Crossover NC38 Pin x XT39 Box.	1	3,60	1.586,21	4,750	2,312			3,500	XT39	РВ
Heavy Weight	Heavy Weight Drill Pipe	3 x 4" HWDP XT39 Pin x Box	3	9,24	1.595,45	4,000	2,250			3,500	XT39	РВ
Drill Pipe	Drill Pipe	4" DP XT39 Pin x Box.	207	6.555,39	8.150,84	4,000	2,812			3,500	XT39	РВ
Sub	Cross Over	Crossover XT39 Pin x NC50 Box.	1	4,00	8.154,84	5,875	2,812			4,500	NC50	РВ
Drill Pipe	Drill Pipe	5" DP NC50 Pin x Box.	183	5.770,99	13.925,83	5,000	2,750			4,500	NC50	РВ
Sub	Cross Over	Crossover NC50 Pin x XT57 Box.	1	4,00	13.929,83	5,000	2,750			5,875	XT57	РВ
Drill Pipe	Drill Pipe	5 7/8" DP XT57 Pin x Box.	135	3.237,17	17.167,00	5,875	4,230			5,875	XT57	РВ

		Di	rilling Fluid				
Mud Type:	Oil	10 sec Gels: 9,00	Ca:	0,00	ES:	1.729,0 (Volts)	
Time: 24	/04/2014 03:23:00a.m.	10 min Gels: 19,00	K+:	0,00	Solids:	18,80 (%)	
Depth:	17.167,00 (ft)	Fluid Loss: 0,0 (cc/30min)	CaCl2:	9,20	Oil:	73,00 (%)	
FL Temp:	0,00 (°F)	HTHP Temp: 250,00 (°	F) NaCI:	0,00	Water:	8,00 (%)	
Density:	9,60 (ppg)	HTHP WL: 3,40 (cc	c/30mins) CI-:	0,00	Oil/Water:	90,00/10,00	
Funnel Visc:	92,00 (s/qt)	Cake: 0,00	Sand :	0,10	Loot Downho	ala (hhl):	
ECD:	10,46	MBT: 0,00	HGS:	0.00	Lost Downho	, ,	
PV:	22,00 (cp)	Lime: 4,70	LGS:	197,73(lbm/bbl)	Lost Surface	(bbl):	15,00
YP:	27,00 (Lbf/100ft2)	PM: 0,00	Pf/Mf:	0,00 / 0,00			
WB Daily Cutt	tings:	OB Daily Cuttings:					
(	Cum: 0,0 (bbl)	Cum: 0,0 (bbl)					

	Cuin. 0,0 (bbi) Cuin. 0,0 (bbi)												
			Ope	ration Sur	mmary								
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activity	Code	Operation							
0:00 — 0:15	15,230.00 — 15,230.00	0.3	RPR2	PUMP	PL	Took Slow pump rates and weight parameters.							
0:15 — 1:30	15,230.00 — 16,237.00	1.3	RPR2	RTIH	PL	RIH BHA # 43 in elevators from 15,230 ft to 16,273 ft, filled string every 1,000 ft. At 16,273 ft with out restrictions.  At 16,273 ft experienced restriction, worked string 3 tiems discharging max. 20 Klbs attempting gain progress w/o success.							
1:30 — 3:00	16,237.00 — 16,337.00	1.5	RPR2	REAM	PL	P/U string broke circulation and rotate string with 250 gpm - 2720 psi; 100 RPM's - 6.0 Klftlb and reamed from 16,273 ft to 16,340 ft with 250 gpm - 2,650 / 2,700 psi, 100 rpm - 6 klbs ft tQ.							
3:00 — 5:15	16,337.00 — 16,337.00	2.3	RPR2	WSPI	D	Meanwhile reamed at 16,340 while reamed down observed high torque from 6.0 to 12.0 Klbft- (Torque Limit setting:12.0 Klbft) and stalled out the string at the same time observed pressure increased from 2700 to 2900 psi, released flowrate to 20 gpm and pressure dropped to 1300 psi attempted increase flowrate but pressure incresed to 1700 psi again. Continued moving string upwards and pressure dropped to 700 psi. restablish circulation in steps to 250 gpm - 2500 psi.							
5:15 — 6:00	16,337.00 — 16,337.00	0.8	RPR2	CIRC	D	Circulated with 250 gpm - 2500 psi. after 45 min with pressure totally normalized rotate string started to ream again with 250 gpm - 2700 psi.  Once with caving of partial pack off event, Observed returns of the 0.6 bph.							
6:00 <b>—</b> 16:00	16,337.00 16,574.00	10.0	RPR2	REAM	PL	Reamed from 16,340 ft to 16,574 ft with 250 - 2,470 / 2,500 psi, 120 / 150 rpm - 7 / 12 klbs ft TQ.							
16:00 — 17:45	16,574.00 — 16,574.00	1.8	RPR2	CIRC	D	AT 16,574 ft observed pressure increased from 2,500 to 2,600 psi. Reduced flow rate to 150 gpm - 1,800 psi, pressure increased to 1,950 psi and turn off pumps. Performed 3 times to reestablish normal circulation slowly. Increased flow rate by steps of 5 stks to 62 stks - 235 gpm - 2,420 psi.							
17:45 <b>—</b> 23:15	16,574.00 16,621.00	5.5	RPR2	REAM	PL	Reamed from 16,573 ft to 16,621 ft with 250 gpm - 2,550 / 2,750 psi, 130 / 150 rpm - 7 / 12 klbs ft TQ. from 16,594 ft							

												Página 4 de 5	
From To	Md From / Md	T- (4)	2 (h.n)		ration Su				0				
From - To	Md From / Md	IO(ft) L	Our. (hr)	Phase	Activity	Code			Operati				
23:15 — 23:45	16,621.00 1	6,621.00	0.5	RPR2	PUMP	PL	good sha At 16,621 With pum PUW; 40 W/O pum PUW; 42	good shape.			SOW; 380 klbs.		
	16,621.00 1	6 628 00	0.3	RPR2	REAM	PL			/ 5 , 100 / 5 kl from 16,621		620 ft with 2	50	
23:45 — 0:00	10,021.00 1	0,028.00	0.3	RFRZ	KEAIVI	"			si, 130 / 150 r		•		
				0	6:00 Up	date							
From - To	Md From / M	ld To(ft)	Dur. (hr)	Phase	Acti	,	Code			Operati			
00:00 - 06:00 16,628.00 — 16,905.00 6.0 RPR2 REAM PL Reamed from 16,628 ft to 16,905 ft with 250 gpn 2,550 / 2,750 psi, 130 / 150 rpm - 7 / 12 klbs ft T  * At 16,660 ft & 16,716 attempted Wash down w 250 gpm - 2,560 psi. Observed 20 klbs of SO, Performed 3 attempts W/O succes.  * From 16,812 ft to 16,905 after reaming washed down with 250 gpm - 2,600 psi.									os ft TQ. vn with O,				
				ı	Mud Log								
	OS CUERVOS udstone	Fo	ormation to	pp @:	17.060,0	` '	Background G Connection G		0,06 Ma 0,00 Po	-	Gas (ppg):	0,00 7,70 (ppg)	
		Gas							Volumes				
Avg Conn Gas (%) Max Connection G			0.000 0.000	Total String Vol (bbl): Total Annular Vol (bbl):							223,8 687,7		
Avg Trip Gas (%):			0.000		\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \					1.867,0			
Max Trip Gas (%):			0.000	Lines (bbl):					0,0				
Avg Background G			0.000					olume (bbl): volume (bbl	814,00				
Max Background G	ias (%):		0.064				iveseive	volume (bbi	).				
Pore Press (ppg):			7,70				Total Sy	stem Vol (bb	l):		1.725,5		
				Mater	ials/Con	sumption	1						
Item	Unit	Usa	age	On Han	ıd	Item	ı	Unit	Us	age	On I	Hand	
DIESEL-RIG	Gal	1.62	0,00	51.988,0	00	DIESEL-	CAMP	Gal	25	0,00	2.3	390,00	
					Person	inel							
Total No. of Peopl	e: 77												
Company No. People H							Company		No. Peop	le	Hours		
TECNIAMBIEI	NTÉ	1		12		COMPAS	SS		12		144		
EQUION	, I	3		36		BAKER			8		96		
HALLIBURTO SERDAN	IN	5 1		60		SIMA TELEMA	TICA		1 2		12		
H&P		33		12 396	·-   -   -   -   -   -   -   -   -   -				24 36				
SAS		33 2		24					12				
UVC AMBULA	NCIA	1		12		G4S			1		12		
COLTANQUES	s	1		12	İ	SCHLUM	BERGER		2		24		

Cumulative Phase Breakdown												
Phase	Time											Total Cost
	Estim.	Actual PL	%	Real UI	%	Real UE	%	Real NPT	%	Total	Varia.	
DSUR	88.51	88.00	97.78	0	0.00	0	0.00	2.00	2.22	90.00	-1.49	\$ 1,276,245.64
RSCA	132.72	89.50	89.95	0	0.00	0	0.00	10.00	10.05	99.50	33.22	\$ 1,781,442.84
DIN1	141.28	49.50	41.08	0	0.00	0	0.00	71.00	58.92	120.50	20.78	\$ 1,032,135.27
RIN1	182.98	176.75	88.82	0	0.00	0	0.00	22.25	11.18	199.00	-16.02	\$ 3,150,345.01
DIN2	246.59	290.75	100.00	0	0.00	0	0.00	0	0.00	290.75	-44.16	\$ 3,117,538.30
RIN2	267.85	150.00	72.38	0	0.00	0	0.00	57.25	27.62	207.25	60.60	\$ 3,063,610.64
DPR1	5,078.14	1,102.50	78.88	0	0.00	0	0.00	295.25	21.12	1,397.75	3,680.39	\$ 20,973,812.88
RPR1	384.12	241.50	99.18	0	0.00	0	0.00	2.00	0.82	243.50	140.62	\$ 1,429,064.47
DPR2	1,389.50	950.75	86.29	0	0.00	0	0.00	151.00	13.71	1,101.75	287.75	\$ 6,410,554.35
RPR2	349.44	44.25	80.45	0	0.00	0	0.00	10.75	19.55	55.00	294.44	\$ 190,321.45
Grant Total	8,261.13	2,603.75	78.76	0	0.00	0	0.00	702.00	21.24	3,305.75	4,955.38	\$ 42,425,070.85

## Remarks

CONTACTO BY COMPANY: Equion 4, Parko 3, Halliburton 13.

- Contacto Card: Was observed personnel cleaning connexion with fluid in a bottle without label.

Daily metal shavings: 1,353 gr.

Total 6" Hole Section Metal Shavings 14,829 grs.

Daily mud losses: 0 bls. Total 6" mud losses: 0 bls.

Floreña I-9 Section "A" Pressure: 0 psi.
 Floreña I-9 Section "B" Pressure: 0 psi.

Floreña I-9 Section "C" Pressure: 0 psi.
 Floreña I-10 Section "A" Pressure: 0 psi.

- Floreña I-10 Section "B" Pressure: 0 psi.

Last Evacuation Drill: 22/04/2014.