

Site: Florena I

EQUION ENERGIA LIMITED

Daily Operations Report (Drilling Onshore)

Operator: EQUION ENERGIA LIMITED Event Type: DRILLING ONSHORE Report no.: 164

Well/Wellbore No. : Floreña Ip-10/01 Event Objective: DEVELOPMENT Report date: 22/03/2014

Well Type: DEVELOPMENT

Job Number :

Rig Name/No.: H&P/152

Página 1 de 6

Current Well Status											
16.612,0 (ft)	Casing Size:	7,000(in)	AFE No.:	E.DD1.12/06	Rig Accept:	04:43:00p.m. 1	0/10/2013				
15.182,5 (ft)	Casing(MD):	15.341,0(ft)	AFE Cost:	51.064.834	Rig Release:						
7,0 (ft)	Next Casing Size:	5,000 (in)	Cost in:	USD	Spud Date:	28/09/2013					
17.272,1 (ft)	Next Casing(MD):	17.242,0 (ft)	Exchange Rate:	1800	Ground Elevation:	2.195,1 (ft)					
6.000 (in)	Next Casing(TVD):		Daily Mud:	5708	KB Elev:	2232 (ft)					
Floreña IP10 @2.23	31,5ft (above Mean Sea Le	evel)	Cum. Mud:	1.875.728	Wellbore Max Angle:	23,81					
Jairo Montaña			Daily Well:	166.705							
Didier Alberto Muño:	z Pinzón		Cum. Well:	38.586.350	Est Days:	238,00	days				
Carlos Andres Sarm	iento.				Rig. Days:	327,00	days				
Henry Bastos.					Days ahead:	31,80	days				
Sunny					Cost ahead:	4,365,269.00	USD				
	15.182,5 (ft) 7,0 (ft) 17.272,1 (ft) 6.000 (in) Floreña IP10 @2.23 Jairo Montaña Didier Alberto Muño: Carlos Andres Sarm Henry Bastos.	15.182,5 (ft) Casing(MD): 7,0 (ft) Next Casing Size: 17.272,1 (ft) Next Casing(MD): 6.000 (in) Next Casing(TVD): Floreña IP10 @2.231,5ft (above Mean Sea Lo Jairo Montaña Didier Alberto Muñoz Pinzón Carlos Andres Sarmiento. Henry Bastos.	16.612,0 (ft) Casing Size: 7,000(in) 15.182,5 (ft) Casing(MD): 15.341,0(ft) 7,0 (ft) Next Casing Size: 5,000 (in) 17.272,1 (ft) Next Casing(MD): 17.242,0 (ft) 6.000 (in) Next Casing(TVD): Floreña IP10 @2.231,5ft (above Mean Sea Level) Jairo Montaña Didier Alberto Muñoz Pinzón Carlos Andres Sarmiento. Henry Bastos.	16.612,0 (ft) Casing Size: 7,000(in) AFE No.: 15.182,5 (ft) Casing(MD): 15.341,0(ft) AFE Cost: 7,0 (ft) Next Casing Size: 5,000 (in) Cost in: 17.272,1 (ft) Next Casing(MD): 17.242,0 (ft) Exchange Rate: 6.000 (in) Next Casing(TVD): Daily Mud: Floreña IP10 @2.231,5ft (above Mean Sea Level) Cum. Mud: Jairo Montaña Daily Well: Didier Alberto Muñoz Pinzón Cum. Well: Carlos Andres Sarmiento. Henry Bastos.	16.612,0 (ft) Casing Size: 7,000(in) AFE No.: E.DD1.12/06 15.182,5 (ft) Casing(MD): 15.341,0(ft) AFE Cost: 51.064.834 7,0 (ft) Next Casing Size: 5,000 (in) Cost in: USD 17.272,1 (ft) Next Casing(MD): 17.242,0 (ft) Exchange Rate: 1800 6.000 (in) Next Casing(TVD): Daily Mud: 5708 Floreña IP10 @2.231,5ft (above Mean Sea Level) Cum. Mud: 1.875.728 Jairo Montaña Daily Well: 166.705 Didier Alberto Muñoz Pinzón Cum. Well: 38.586.350 Carlos Andres Sarmiento. Henry Bastos.	16.612,0 (ft) Casing Size: 7,000(in) AFE No.: E.DD1.12/06 Rig Accept: 15.182,5 (ft) Casing (MD): 15.341,0(ft) AFE Cost: 51.064.834 Rig Release: 7,0 (ft) Next Casing Size: 5,000 (in) Cost in: USD Spud Date: 17.272,1 (ft) Next Casing(MD): 17.242,0 (ft) Exchange Rate: 1800 Ground Elevation: 6.000 (in) Next Casing(TVD): Daily Mud: 5708 KB Elev: Floreña IP10 @2.231,5ft (above Mean Sea Level) Cum. Mud: 1.875.728 Wellbore Max Angle: Jairo Montaña Daily Well: 166.705 Didier Alberto Muñoz Pinzón Cum. Well: 38.586.350 Est Days: Carlos Andres Sarmiento. Rig. Days: Henry Bastos. Days ahead:	16.612,0 (ft) Casing Size: 7,000(in) AFE No.: E.DD1.12/06 Rig Accept: 04:43:00p.m. 1 15.182,5 (ft) Casing(MD): 15.341,0(ft) AFE Cost: 51.064.834 Rig Release: 7,0 (ft) Next Casing Size: 5,000 (in) Cost in: USD Spud Date: 28/09/2013 17.272,1 (ft) Next Casing(MD): 17.242,0 (ft) Exchange Rate: 1800 Ground Elevation: 2.195,1 (ft) 6.000 (in) Next Casing(TVD): Daily Mud: 5708 KB Elev: 2232 (ft) Floreña IP10 @2.231,5ft (above Mean Sea Level) Cum. Mud: 1.875.728 Wellbore Max Angle: 23,81 Jairo Montaña Daily Well: 166.705 Didier Alberto Muñoz Pinzón Cum. Well: 38.586.350 Est Days: 238,00 Carlos Andres Sarmiento. Rig. Days: 327,00 Henry Bastos. Days ahead: 31,80				

Current Status: Circulating with 250 gpm - 2,890 psi, due to high caving rate.

24 Hr Summary: Drilled 6" section through Mirador Fm from 16,605 ft to 16,612 ft. Circulated 45 bls viscous pill. POOH from 16,612 ft to 15,310 ft

Backreaming and pumping out as required. RIH from 15,310 ft to 16,295 ft. Worked pack off at 16,286 ft. Circulated B/U.

24 Hr Forecast: Continue short trip. Circulate hole clean, POOH to shoe depth. Change drilling line. POOH BHA # 37 to surface.

Update at 06:00: Continued reaming and washing as required from 16,295 ft to 16,454 ft. Observed high cavings rate. Circulated to reduce caving

rate before continue short trip.

Comments:

	Cost and AFE Summary by AFE											
Event Type	AGSP	Afe Total	Cum Cost	Difference	Expenditure (%)							
MOBILIZATION	E.DD1.12/06	\$ 2,700,000.00	\$ 3,333,969.38	\$-633,969.38	123,48							
MOBILIZATION	E.DD1.12/06	\$ 1,700,000.00	\$ 1,681,228.92	\$ 18,771.08	98,90							
DRILLING ONSHORE	E.DD1.12/06	\$ 51,064,833.64	\$ 38,586,349.91	\$ 12,478,483.73	75,56							
Total		\$ 55,464,833.64	\$ 43,601,548.21	\$ 11,863,285.43								

-			+,,		-,	,	,,		
		H	SE / Performance Meas	sure a	nd Well Co	ontrol			
Days Since Last DAFW:	5,605	(days)							
No. Recordables:	0 / 0	(day/cum)	No. Stop Cards:	37 /	9,839	(day/cum)	No. JSA's:	0/0	(day/cum)
No. First Aid Cases:	0 / 3	(day/cum)	No. Permit to Work:	14 /	3,021	(day/cum)			
Near Misses:	0 / 64	(day/cum)	No. Contacto Cards:	8 /	2,628	(day/cum)	Kick Tolerance (ppg) 9,5	
Last Csg Test Press:	5.200,00	(psi)	Audit to PTW:	1 /	211	(day/cum)	Kick Volume (bbls)	156	
Incident Details:									
Last BOP Pressure Test :	08/03/2014	12:00:00a.m.	Last Rescue in the Pits Drill:				Last Height Rescue D		
Next BOP Pressure Test :	22/03/2014	12:00:00a.m.	Last Safety Tour:		09/03/2014	12:00:00a.m.	Last General Alarm Te	st: 14/03/2014	12:00:00a.m.
Last Fire Drill:	08/03/2014	12:00:00a.m.	Last Safety Inspection:		09/03/2014	12:00:00a.m.	Last Trip Drill (D1):	09/03/2014	12:00:00a.m.
Last Drop Object Inspection	09/03/2014	12:00:00a.m.	Last Safety Meeting:		09/03/2014	12:00:00a.m.	Last Diverter Drill (D3)):	
Last Weekly Rig Check:	09/03/2014	12:00:00a.m.	Last Guerrilla Attack Drill:		18/02/2014	12:00:00a.m.	Last Accum. Drill (D4)	: 08/03/2014	12:00:00a.m.
Last Spill Drill :	14/03/2014	12:00:00a.m.	Last Emergency Medical Drill:		14/03/2014	12:00:00a.m.	Last H2S Drill:		
Last Table Top:	08/03/2014	12:00:00a.m.	Last Confined Space Rescue	Drill:			Evironmental Drill:	14/03/2014	12:00:00a.m.
Last While Drill (D2):	09/02/2014	12:00:00a.m.	Last Well Kill Drill (D5):		05/03/2014	12:00:00a.m.	Last Stripping Drill (D6	3): 29/10/2013	12:00:00a.m.
LOT TVD:		ВН	P: @				MAASSP:	0,00 (psi)	
LOT EMW: 0,00		Tes	t Pressure:						

Cric.

Rate

(gpm) 249

size

(in)

6,000

65,00

95,00

2

D

No.	Slow Pump F	Rates (Circ)	Slow Pu	mp Rates (Choke)	Slow Pum	p Rates (Kill)
	Stroke Rate	Pressure (psi)	Stroke Rate	Pressure (psi)	Stroke Rate	Pressure (psi)
1	10	580				
1	20	850				
1	30	1.080			1	
1	40	1.370			1	
1	50	1.940				
1	60	2.350			1	
1	63	2.580			1	
1	65	2.740				
2	10	590			1	
2	20	840			1	
2	30	1.150				
2	40	1.630			1	
2	50	2.020			1	
2	60	2.440			1	
2	63	2.510				
			Hole S	Section		
	Oti N	0	Effective bala diameter	MD(#)	I I ala a a atta a ata at	Unio a settino and

	Hole Section												
Section Name	Section type	Effective hole diameter	ME	O(ft)	Hole section start	Hole section end							
		(in)	Тор	Base	date/time	date/time							
8 1/2" Hole Section	Open Hole	8,500	13.579	15.345	19/01/2014 12:00a.m.	06/03/2014 05:15p.m.							
6" Hole Section	Open Hole	6,000	15.571	16.612	06/03/2014 05:15p.m.								

Operational Parameters

1,79 (ft/hr)	Cum Prog:	919,00 (ft)	Daily Bit Hours:	3,90 (hr)			Pump Statu	s - Drillin	—
1,79 (ft/hr)	Rotating Weight:	390,00 (kip)	Daily Drilling Hrs:	3,90 (hr)	No.	Operation	Efficiency	SPM	L
11,21 (ft/hr)	Pick Up Wt:	410,00 (kip)	Cum Bit Hrs:	82,00 (hr)		Type	(%)	(spm)	:

WOB (min): 10 (kip) Slack Off Wt: 385,00 (kip) WOB (max): 13 (kip)

ROP Daily:

Avg ROP:

ROP Cum:

Min RPM: 90 (rpm) Circ Rate Hole: 250,00 (gpm) Ann. Vel. DC: 887,00 (ft/min) Max RPM: 120 (rpm) 2.930 (psi) 107,00 (ft/min) Circ On Bottom: Ann. Vel. DP: 8.000 (ft-lbf) Torque on Bottom: Torque off Bottom: 7.000 (ft-lbf) Jar Hrs since Inspect: 137,90 (hr)

	Bit Details																	
Bit No	Run-No	Size	N	lanuf.	M	lodel	Ту	ре	Ser	rial#		Nozz	les	TFA	D	epth In(ft)	Deptl	n Out(ft)
29	1	6,000	HALL	IBURTON	MM	174DH	Polycry: Diamo	stalline and Bit	1221	19107		1X14,	3X13	0.540)	15.693,0		
Cum P	Prog (ft)	RPM Mir	n/Max	WOB Min/	Мах	Daily	Hrs.	Hours C	Cum	ROP	Cum			Co	ondition			
91	9,0	90/1	20	10/13	3	3,	90	82,0	00	11	,21							

				В	HA							
BHA No.: 37		Wash Pipe Hrs 1	11,20	TME) In:	15.693,	0 (ft) [3HA Weight:				
Workstring Purp	oose: DRILLING	Saver Sub Hrs: 29	91,30	TME	Out:					BHA Hrs:	111,20	
Component	Component Type	Component Detail	Jts	Length	Cum	OD	ID	Blade OD	Bend	Conne	ection	P/B
				(ft)	Length (ft)	(in)	(in)	(in)	Angle (°)	Size (in)	Туре]
Bit	Polycrystalline	6" PDC Bit	1	0,90	0,90	6,000	1,500			3,500	REG	
	Diamond Bit	Halliurton Model MM74DH										
MWD	Auto Track	4 3/4 AutoTrack 3	1	10,33	11,23	4,750	1,000			3,500	T2	ВВ
		1/2" Reg Box x T2 Box										
Stabilizer	Integral Blade	Modular Stab with 5	1	3,29	14,52	4,750	1,000	5,875		3,500	T2	PB
	Stabilizer	7/8" blades T2 Pin x Box.										
MWD	Ontrak	4 3/4 OnTrack T2	1	23,47	37,99	4,750	1,312			3,500	T2	PB
		Pin x Box.	1.									l
Stabilizer	Integral Blade	Modular Stab with 5	1	3,30	41,29	4,750	1,500	5,875		3,500	T2	PB
	Stabilizer	7/8" blades T2 Pin x Box.										
MWD	ВСРМ	4 3/4 BCPM T2 Pin	1	11,09	52,38	4,750	1,375			3,500	T2	PB
WW D	BOI III	x NC38 Box.	'	11,00	02,00	1,700	1,070			0,000		1.
Sub	Receiver Sub	4 3/4" Stop Sub	1	3,00	55,38	4,750	1,312			3,500	NC38	РВ
		NC38 Pin x Box.										
Sub	Float Sub	4 3/4" Float Sub	1	2,65	58,03	4,750	2,250			3,500	NC38	PB
		NC38 Pin x Box.	1.									l
Sub	Filter Sub	4 3/4" Filter Sub	1	5,68	63,71	4,750	2,687			3,500	NC38	PB
Port	Circulating Sub	NC38 Pin x Box. 4 3/4" Ball Catcher	1	5,90	69.61	2,250	2,250			3,500	NC38	l _{PB}
Collar/Diverter	Circulating Sub	NC38 Pin x Box.	'	3,90	09,01	2,230	2,230			3,300	NCSO	1,2
Sub/Circulatin												
g Sub												
g Sub												<u> </u>

BHA No.: 37		Wash Pipe Hrs 11	1,20	TME) In·	15.693,	(ft) r	BHA Weight:				3 de
Workstring Purp	nosa: DRILLING	•	1.30		Out:	13.033,	O (11)	SHA Weight.		BHA Hrs:	111.20	
	+		,					1 1			, -	
Component	Component Type	Component Detail	Jts	Length	Cum	OD	ID (i.)	Blade OD	Bend	Conne		P/E
				(ft)	Length (ft)	(in)	(in)	(in)	Angle (°)	Size (in)	Туре	
Port	Circulating Sub	4 3/4" Well	1	5,89	75,50	2,250	2,437			3,500	NC38	PE
Collar/Diverter		Commander NC38										
Sub/Circulatin		Pin x Box.										
g Sub												
Drill Collar	Drill Collar	12 x 4 3/4" Drill	12	362,79	438,29	4,750	2,312			3,500	NC38	PE
		Collar Spiral x 20 ft										
		NC38 Pin x Box.										
Sub	Cross Over	Crossover NC38 Pin	1	3,87	442,16	4,750	2,250			3,500	XT39	PE
		x XT39 Box.										
Heavy Weight	Heavy Weight Drill	17 x 4" HWDP XT39	17	517,14	959,30	4,750	2,562			3,500	XT39	PE
	Pipe	Pin x Box.										
Sub	Cross Over	Crossover XT39 Pin	1	3,33	962,63	4,750	2,625			3,500	NC38	PE
		x NC38 Box.										
Jar	Hydraulic Jar	4 3/4" Hydraulic Jar	1	29,68	992,31	4,750	3,000			3,500	NC38	PE
		NC38 Pin x Box	Ι.									l
Sub	Cross Over	Crossover NC38 Pin	1	3,68	995,99	4,750	2,250			3,500	XT39	PE
		x XT39 Box.										l
Heavy Weight	Heavy Weight Drill	18 x 4" HWDP XT39	18	551,17	1.547,16	4,750	2,625			3,500	XT39	PE
	Pipe	Pin x Box.	Ι.									l
Sub	Cross Over	Crossover XT39 Pin	1	3,63	1.550,79	4,750	2,625			3,500	NC38	PE
		x NC38 Box.	Ι.	04.50	4 500 00	4 750	0.407			0.500	NOOO	
Accelerator	Accelerator	4 3/4" Accelerator	1	31,50	1.582,29	4,750	2,187			3,500	NC38	PE
0.4	0	NC38 Pin x Box		0.00	4 505 00	4.750	0.040			0.500	VT00	
Sub	Cross Over	Crossover NC38 Pin	1	3,60	1.585,89	4,750	2,312			3,500	XT39	PE
		x XT39 Box.			4 505 40	4 000	0.050			0.500	\/ T 00	
Heavy Weight	Heavy Weight Drill	3 x 4" HWDP XT39	3	9,24	1.595,13	4,000	2,250			3,500	XT39	PE
Deill Die	Pipe	Pin x Box	1,00	F 005 00	0.000.40	4 000	0.040			0.500	VT00	
Drill Pipe	Drill Pipe	4" DP XT39 Pin x	139	5.035,30	6.630,43	4,000	2,812			3,500	XT39	PE
0.4	0	Box.		4.00	0.004.40	F 07F	0.040			4.500	NOTO	
Sub	Cross Over	Crossover XT39 Pin	1	4,00	6.634,43	5,875	2,812			4,500	NC50	PE
Deill Die	Delli Dive	x NC50 Box.	1,00	F 707 40	10 101 50	F 000	0.750			4.500	NOTO	
Drill Pipe	Drill Pipe	5" DP NC50 Pin x	186	5.767,13	12.401,56	5,000	2,750			4,500	NC50	PE
0.4	0	Box.		0.75	40 405 04	F 000	0.750			5.075	VT-7	
Sub	Cross Over	Crossover NC50 Pin	1	3,75	12.405,31	5,000	2,750			5,875	XT57	PE
Daill Dina	Daill Dia a	x XT57 Box.	1,00	4 000 00	1004000	F 075	4.000			F 075	VT-7	PE
Drill Pipe	Drill Pipe	5 7/8" DP XT57 Pin	186	4.206,69	16.612,00	5,875	4,230			5,875	XT57	125
	<u> </u>	х Вох.			l l							<u> </u>

			Drilling Fluid					
Mud Type:	Oil	10 sec Gels: 16,00		Ca:	80,00	ES:	1.365,0 (Volts)	
Time: 22/	03/2014 11:59:00p.m.	10 min Gels: 21,00		K+:	0,00	Solids:	17,79 (%)	
Depth:	16.612,00 (ft)	Fluid Loss: 0,0 (cc/3	30min)	CaCl2:	9,70	Oil:	74,00 (%)	
FL Temp:	162,00 (°F)	HTHP Temp: 250,00	(°F)	NaCI:	0,00	Water:	8,00 (%)	
Density:	9,40 (ppg)	HTHP WL: 3,40	(cc/30mins)	CI-:	250,00	Oil/Water:	90,00/10,00	
Funnel Visc:	98,00 (s/qt)	Cake: 0,00		Sand :	0,10	Lost Downh	olo (bbl):	
ECD:	10,52	MBT: 25,00		HGS:	0,00	Lost Surface	,	67,00
PV:	21,00 (cp)	Lime: 3,10		LGS:	187,02(lbm/bbl)	LOSI Suriaci	e (DDI).	67,00
YP:	26,00 (Lbf/100ft2)	PM: 0,70		Pf/Mf:	0,20 / 0,90			
WB Daily Cutti	ngs:	OB Daily Cuttings:						
C	tum: 0,0 (bbl)	Cum:	0,0 (bbl)					

	Operation Summary												
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activity	Code	Operation							
0:00 — 5:30	16,605.00 — 16,612.00	5.5	DPR2	DRIL	PL	Drilled 6" Hole section through Mirador formation from 16,605 ft to 16,612 ft with 250 gpm - 2,830/2,870 psi, 100/120 rpm, 7-9 klbs ft TQ, 5 / 15 klbs WOB, 10.39 PPG ECD. CVG rate 0.04 bph. Avg ROP: 1.2 ft/hr. * Attempted increasing ROP working parameters but observed erratic TQ and P/U string twice to control TQ and NBI. * In mirador observed trend to drop inclination. NBI drop from 24.08 to 23.62 deg.							
5:30 — 7:30	16,612.00 — 16,612.00	2.0	DPR2	CIRC	PL	Pumped and circulated 45 bls high viscous pill with 250 gpm - 2,850 psi reciprocating string. Meanwhile held safety and preoperational meeting with new crew prior to Perform short trip.							

Operation Summary											
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activity	Code	Operation					
7:30 — 7:45	16,612.00 16,612.00	0.3	DPR2	PUMP	PL	* PU and MU 4 stands of 4" DP and set back on derrick. At 16,612 ft took slow circulating rates and parameters.					
7:45 — 10:15	16,612.00 — 16,185.00	2.5	DPR2	BACK	PL	Backreamed from 16,612 ft to 16,185 ft with 250 gpm - 2,910 / 2,820 psi, 100 rpm - 7 / 10 klbs ft TQ. * Experinced TQ spikes between 8-10K ft-lb at 16,518 ft, 16,450 ft, 16,458 ft, 16,453 ft, 16,448 ft, 16,443, 16,433 ft,					
10:15 — 12:45	16,185.00 — 15,310.00	2.5	DPR2	РООН	PL	16,331 ft, 16,296 ft, 16,291 ft, 16,193 ft and 16,190 ft. Pumped out through open hole BHA # 37 from 16,185 ft to 15,310 ft with 250 gpm - 2,650 psi. * From 16,015 ft to 15,985 ft observed additional drag of 15 klbs.					
12:45 — 14:30	15,310.00 15,310.00	1.8	DPR2	CIRC	PL	* At 15,830 ft and 15,770 ft observed 20 klbs Overpull. Circulated with 250 gpm - 2,750 psi in order to clean out cased hole and observe caving rate bottoms up (Caving rate 0.01 bph). Meanwhile continued PU and MU stands of 4" DP (Completed 11 stands set back on derrick) and Performed rig services.					
14:30 — 14:45	15,310.00 15,310.00	0.3	DPR2	PUMP	PL	At 15,310 ft took slow circulating rates and parameters.					
14:45 — 18:30	15,310.00 — 16,265.00 16,265.00 — 16,270.00	3.8	DPR2	RTIH	PL PL	RIH BHA # 37 through open hole from 15,310 ft to 16,265 ft as follows: * On elevators from 15,310 ft to 15,809 ft. (Observed tight spot at 15,783 ft that was necessari to wash down with 250gpm and 2750 psi, OK) * On elevators from 15,809 ft to 15,905 ft. * Reamed from 15,905 ft to 15,968 ft with 250 gpm - 2,940 psi, 80 / 100 rpm - 6 / 10 klbs ft TQ. (Observed High TQ between 8-10K ft Lbs reaming the interval and two presure spike of 250 psi above normal pressure at 15,914 and 15,930 ft) at the end of reaming confirmed pass trought this interval with out pumps, OK. * Washed down from 15,968 ft to 15,991 ft with 250 gpm - 2,830 ft. * On elevators from 15,991 ft to 16,265 ft					
18:30 — 22:00	16,265.00 — 16,270.00	3.5	DPR2	RIIH	PL	Washed down from 16,265 ft to 16,290 ft with 250 gpm - 2,830 ft. Observed 10 klbs SO and spike pressure 300 psi above normal pressure. Pumped out twice from 16,265 ft to 16,290 ft and RIH on elevators al stand in order to comfirm pass trought with out pumps, ok. Made connection and RIH on elvator to 16,286 ft, observed 15 klbs SO. Veirfiied resistance three times. PU with 25 klbs OP. Set string at neutral weight and started pumps w/o returns.Trapped 500 / 800 psi and worked pack off w/o success. L/D stand and connected one single, trapped 500 psi and PU string to 16,272 ft with 10 klbs of drag. Observed pressure drop and recovered normal circulation slowly. * Circulated bottoms up with 250 gpm - 2,870 psi reciprocating string					
22:00 — 22:45	16,270.00 — 16,292.00	0.8	DPR2	REAM	PL	* Reamed from 16,270 ft to 16,295 ft with 250 gpm - 2,920 psi, 100 / 110 rpm - 6 / 8 klbs ft TQ. Cavings rate increased to 0.75 bph, average size 6 mm. Meanwhile increased mud weight to 9.5 ppg.					
22:45 — 0:00	16,292.00 — 16,292.00	1.3	DPR2	CIRC	PL	Circulated bottoms up with 250 gpm - 2,820 psi reciprocating string between 16,240 ft to 16,270 ft, in order to reduce caving rate to 0.07 bph					

06:00 Update										
From - To	Md From / Md To(ft)		Dur. (hr) Phase		Activity	Code	Operation			
00:00 - 04:45	16,295.00 —	16,454.00	4.8	DPR2	REAM	PL	Reamed 16,295 ft to 16,454 ft with 250 gpm - 2,920 psi, 100 / 120 rpm - 6 / 8 klbs ft TQ. Cavings rate increased to 0.68 bph, average size 10 mm. Circulated bottoms up. * After reaming from 16,312 ft to 16,400 ft pumped out stand and washed down, did not observed resctriction.			
04:45 - 06:00	16,454.00 —	16,454.00	1.3	DPR2	CIRC	PL	Circulated with 250 gpm - 2,820 psi reciprocating string. Cavings rate 0.47 bph avg size 8 mm.			

Mud Logging									
Formation:	PAUTO MAIN - C8	Formation top @:	16.037,0 (ft)	Max Background Gas (ppg):		Max Trip Gas (ppg):	0,00		
Lithology:	MUDSTONE			Max Connection Gas (ppg):	0,00	Pore Press:	7,40 (ppg)		

	Gas	Volumes			
Avg Conn Gas (%):	0.000	Total String Vol (bbl):	263,0		
Max Connection Gas (%):	0.000	Total Annular Vol (bbl):	580,0		
Avg Trip Gas (%): 0.000		Total Pit Vol (bbl):	1.004,0		
Max Trip Gas (%):	0.000	Lines (bbl):	0,0		
Avg Background Gas (%): 0.110		Active volume (bbl): 804,00			
Max Background Gas (%):		Reserve volume (bbl):			
Pore Press (ppg):	7,40	Total System Vol (bbl):	1.647,0		

Materials/Consumption On Hand Unit Unit On Hand Item Usage Item Usage DIESEL-RIG Gal 1.850,00 44.507,00 DIESEL-CAMP Gal 250,00 3.570,00

Personnel

· Goodinia									
Total No. of People: 95									
Company	No. People	Hours	Company	No. People	Hours				
COLVISEG	3	36	SUPERIOR	4	48				
EQUION	3	36	HALLIBURTON	6	72				
BAKER	13	61	UVC AMBULANCIA	1	12				
G4S	1	12	PARKO SERVICES	1	12				
TELEMATICA	2	24	H&P	37	444				
FMC	2	24	SIMA	1	12				
SCHLUMBERGER	1	12	SERVICIOS GEOLOGICOS DE F	1	12				
COMPASS	11	132	SAS	2	24				
COLTANQUES	1	12	SMITH	3	3				
WWT	1	12	SERDAN	1	12				

Cumulative Phase Breakdown												
Phase	Time										Total Cost	
	Estim.	Actual PL	%	Real UI	%	Real UE	%	Real NPT	%	Total	Varia.	Ī
DSUR	88.51	88.00	97.78	0	0.00	0	0.00	2.00	2.22	90.00	-1.49	\$ 1,276,245.64
RSCA	132.72	89.50	89.95	0	0.00	0	0.00	10.00	10.05	99.50	33.22	\$ 1,781,442.84
DIN1	141.28	49.50	41.08	0	0.00	0	0.00	71.00	58.92	120.50	20.78	\$ 1,032,135.27
RIN1	182.98	176.75	88.82	0	0.00	0	0.00	22.25	11.18	199.00	-16.02	\$ 3,150,345.01
DIN2	246.59	290.75	100.00	0	0.00	0	0.00	0	0.00	290.75	-44.16	\$ 3,117,538.30
RIN2	267.85	150.00	72.38	0	0.00	0	0.00	57.25	27.62	207.25	60.60	\$ 3,063,610.64
DPR1	5,078.14	1,102.50	78.88	0	0.00	0	0.00	295.25	21.12	1,397.75	3,680.39	\$ 20,973,812.88
RPR1	384.12	241.50	99.18	0	0.00	0	0.00	2.00	0.82	243.50	140.62	\$ 1,429,064.47
DPR2	1,389.50	346.75	88.63	0	0.00	0	0.00	44.50	11.37	391.25	998.25	\$ 2,742,269.58
RPR2	349.44	0	0.00	0	0.00	0	0.00	0.25	100.00	0.25	349.19	\$ 19,885.28
Grant Total	8,261.13	1,955.50	76.97	0	0.00	0	0.00	585.00	23.03	2,540.50	5,720.63	\$ 38,586,349.91

Remarks

CONTACTO BY COMPANY: Equion 4, Parko 1, H&P 1, Compass 2.

- Contacto Card: Was Observed

Last Evacuation Drill: 08/03/2014.