

Site: Florena I

EQUION ENERGIA LIMITED

Daily Operations Report (Drilling Onshore)

Operator: EQUION ENERGIA LIMITED Event Type: DRILLING ONSHORE Report no.: 165

Well/Wellbore No. : Floreña lp-10/01 Event Objective: DEVELOPMENT Report date: 23/03/2014

Well Type: DEVELOPMENT

Job Number :

Rig Name/No.: H&P/152

Página 1 de 5

	Current Well Status												
Depth MD:	16.612,0 (ft)	Casing Size:	7,000(in)	AFE No.:	E.DD1.12/06	Rig Accept:	04:43:00p.m. 1	0/10/2013					
Est TVD:	15.182,5 (ft)	Casing(MD):	15.341,0(ft)	AFE Cost:	51.064.834	Rig Release:							
Progress:	0,0 (ft)	Next Casing Size:	5,000 (in)	Cost in:	USD	Spud Date:	28/09/2013						
Auth Depth:	17.272,1 (ft)	Next Casing(MD):	17.242,0 (ft)	Exchange Rate:	1800	Ground Elevation:	2.195,1 (ft)						
Hole Size:	6.000 (in)	Next Casing(TVD):		Daily Mud:	8537	KB Elev:	2232 (ft)						
Elev Ref:	Floreña IP10 @2.2?	31,5ft (above Mean Sea Le	evel)	Cum. Mud:	1.884.265	Wellbore Max Angle:	23,81						
Geologist:	Jairo Montaña			Daily Well:	156.882								
Engineer:	Didier Alberto Muño	z Pinzón		Cum. Well:	38.743.232	Est Days:	238,00	days					
Day WSL:	Carlos Andres Sarm	iento.				Rig. Days:	328,00	days					
Night WSL:	Henry Bastos.					Days ahead:	31,30	days					
Weather:	Sunny					Cost ahead:	4,182,101.00	USD					

Current Status: Continued replacing drilling line.

24 Hr Summary: Reamed f/ 16,295 ft to 16,6124 ft. Pumped and circulated viscous pill to surface. POOH BHA# 37 pumping out f/ 16,612 to 16,247

ft. On elevators f/ 16,247 ft to 15,720 ft. Worked pack off event at 16,476 ft.

24 Hr Forecast: Changed drilling line. Continue POOH BHA # 37 to surface. LD BHA for inspection. Perform BOP test.

Update at 06:00: POOH on elevators from 15,720 ft to 15,303 ft without restrictions. Flow check. Activated well commander. Circulated B/U. Started

to change drilling line by a new one.

Comments:

		Cost and AFE	Summary by AFE										
Event Type	AGSP	Afe Total	Cum Cost	Difference	Expenditure (%)								
MOBILIZATION	E.DD1.12/06	\$ 2,700,000.00	\$ 3,333,969.38	\$-633,969.38	123,48								
MOBILIZATION	E.DD1.12/06	\$ 1,700,000.00	\$ 1,681,228.92	\$ 18,771.08	98,90								
DRILLING ONSHORE	E.DD1.12/06	\$ 51,064,833.64	\$ 38,743,231.72	\$ 12,321,601.92	75,87								
Total	Total \$ 55,464,833.64 \$ 43,758,430.02 \$ 11,706,403.62												

Т	Total			\$ 4	3,758,430.02	2 \$	11,706,403.62		
		Н	SE / Performance Meas	sure a	nd Well Co	ontrol			
Days Since Last DAFW:	5,606	(days)							
No. Recordables:	0 / 0	(day/cum)	No. Stop Cards:	48	9,887	(day/cum)	No. JSA's:	0 / 0	(day/cum)
No. First Aid Cases:	0 / 3	(day/cum)	No. Permit to Work:	12	3,033	(day/cum)			
Near Misses:	0 / 64	(day/cum)	No. Contacto Cards:	18	2,646	(day/cum)	Kick Tolerance (ppg) 9,6	
Last Csg Test Press:	5.200,00	(psi)	Audit to PTW:	1,	/ 212	(day/cum)	Kick Volume (bbls)	156	
Incident Details:									
Last BOP Pressure Test :	08/03/2014	12:00:00a.m.	Last Rescue in the Pits Drill:				Last Height Rescue D		
Next BOP Pressure Test :	22/03/2014	12:00:00a.m.	Last Safety Tour:		09/03/2014	12:00:00a.m.	Last General Alarm Te	est: 20/03/2014	12:00:00a.m
Last Fire Drill:	08/03/2014	12:00:00a.m.	Last Safety Inspection:		09/03/2014	12:00:00a.m.	Last Trip Drill (D1):	09/03/2014	12:00:00a.m
Last Drop Object Inspection	09/03/2014	12:00:00a.m.	Last Safety Meeting:		22/03/2014	12:00:00a.m.	Last Diverter Drill (D3)) :	
Last Weekly Rig Check:	09/03/2014	12:00:00a.m.	Last Guerrilla Attack Drill:		18/02/2014	12:00:00a.m.	Last Accum. Drill (D4)	: 08/03/2014	12:00:00a.m
Last Spill Drill :	14/03/2014	12:00:00a.m.	Last Emergency Medical Drill:		14/03/2014	12:00:00a.m.	Last H2S Drill:		
Last Table Top:	08/03/2014	12:00:00a.m.	Last Confined Space Rescue	Drill:			Evironmental Drill:	14/03/2014	12:00:00a.m
Last While Drill (D2):	09/02/2014	12:00:00a.m.	Last Well Kill Drill (D5):		05/03/2014	12:00:00a.m.	Last Stripping Drill (D6	3): 29/10/2013	12:00:00a.m
LOT TVD:		ВН	P: @				MAASSP:	0,00 (psi)	
LOT EMW: 0,00		Tes	st Pressure:						

No.	Slow Pump Ra	ates (Circ)	Slow Pump R	ates (Choke)	Slow Pump Rates (Kill)		
	Stroke Rate	Pressure (psi)	Stroke Rate	Pressure (psi)	Stroke Rate	Pressure (psi)	
1	10	630					
1	20	910					
1	30	1.300					
1	40	1.720					
1	60	2.680					
1	65	2.850					

	Hole Section													
Section Name	Section type	Effective hole diameter	MD	(ft)	Hole section start	Hole section end								
	(in)		Тор	Base	date/time	date/time								
8 1/2" Hole Section	Open Hole	8,500	13.579	15.345	19/01/2014 12:00a.m.	06/03/2014 05:15p.m.								
6" Hole Section	Open Hole	6,000	15.345	16.612	06/03/2014 05:15p.m.									

Operational Parameters

ROP Daily: Cum Prog: 919,00 (ft) Daily Bit Hours: 0,00 (hr) 0,00 (ft/hr) Avg ROP: 390,00 (kip) Daily Drilling Hrs: 0,00 (hr) 0,00 (ft/hr) Rotating Weight: ROP Cum: 11,21 (ft/hr) Pick Up Wt: 410,00 (kip) Cum Bit Hrs: 82,00 (hr) WOB (min): 0 (kip) Slack Off Wt: 385,00 (kip)

Pump Status - Drilling Operation Efficiency Cric. No. (%) Rate Type (spm) size (in) (gpm) 95,00 65,00 D 6,000 249

WOB (max): 0 (kip)

Min RPM: 100 (rpm) Circ Rate Hole: 250,00 (gpm) Ann. Vel. DC: 887,00 (ft/min) Max RPM: 120 (rpm) Circ On Bottom: 2.920 (psi) Ann. Vel. DP: 107,00 (ft/min) Torque on Bottom: 0 (ft-lbf) Torque off Bottom: 8.000 (ft-lbf) Jar Hrs since Inspect: 156,90 (hr)

								Bit De	etails	;								
Bit No	Run-No	Size	I.	/lanuf.	N	1odel	Ту	ре	Sei	rial#		Nozz	les	TFA	D	epth In(ft)	Deptl	h Out(ft)
29	1	6,000	HALL	IBURTON	MN	174DH	Polycry	stalline	122	19107		1X14,	3X13	0.540)	15.693,0		
							Diamo	nd Bit										
Cum F	Prog (ft)	RPM Mir	n/Max	WOB Min/	/Max	Daily	Hrs.	Hours C	Cum	ROP	Cum			C	ondition			
91	19,0	100/1	20	0/0		0,	00	82,0	00	11	,21							

BHA

BHA No.: 37		Wash Pipe Hrs 12	21,90	TME) In:	15.693,	0 (ft)	BHA Weight:				_
Workstring Purp	ose: DRILLING	Saver Sub Hrs: 3	02,00	TME	Out:					BHA Hrs:	121,90	
Component	Component Type	Component Detail	Jts	Length	Cum	OD	ID	Blade OD	Bend	Conne	ection	P/B
				(ft)	Length (ft)	(in)	(in)	(in)	Angle (°)	Size (in)	Type	
Bit	Polycrystalline Diamond Bit	6" PDC Bit Halliurton Model MM74DH	1	0,90	0,90	6,000	1,500			3,500	REG	
MWD	Auto Track	4 3/4 AutoTrack 3 1/2" Reg Box x T2 Box	1	10,33	11,23	4,750	1,000			3,500	T2	BB
Stabilizer	Integral Blade Stabilizer	Modular Stab with 5 7/8" blades T2 Pin x Box.	1	3,29	14,52	4,750	1,000	5,875		3,500	T2	PB
MWD	Ontrak	4 3/4 OnTrack T2 Pin x Box.	1	23,47	37,99	4,750	1,312			3,500	T2	РВ
Stabilizer	Integral Blade Stabilizer	Modular Stab with 5 7/8" blades T2 Pin x Box.	1	3,30	41,29	4,750	1,500	5,875		3,500	T2	РВ
MWD	ВСРМ	4 3/4 BCPM T2 Pin x NC38 Box.	1	11,09	52,38	4,750	1,375			3,500	T2	РВ
Sub	Receiver Sub	4 3/4" Stop Sub NC38 Pin x Box.	1	3,00	55,38	4,750	1,312			3,500	NC38	РВ
Sub	Float Sub	4 3/4" Float Sub NC38 Pin x Box.	1	2,65	58,03	4,750	2,250			3,500	NC38	РВ
Sub	Filter Sub	4 3/4" Filter Sub NC38 Pin x Box.	1	5,68	63,71	4,750	2,687			3,500	NC38	РВ
Port Collar/Diverter Sub/Circulatin g Sub	Circulating Sub	4 3/4" Ball Catcher NC38 Pin x Box.	1	5,90	69,61	2,250	2,250			3,500	NC38	PB
Port Collar/Diverter Sub/Circulatin g Sub	Circulating Sub	4 3/4" Well Commander NC38 Pin x Box.	1	5,89	75,50	2,250	2,437			3,500	NC38	РВ
Drill Collar	Drill Collar	12 x 4 3/4" Drill Collar Spiral x 20 ft NC38 Pin x Box.	12	362,79	438,29	4,750	2,312			3,500	NC38	РВ
Sub	Cross Over	Crossover NC38 Pin x XT39 Box.	1	3,87	442,16	4,750	2,250			3,500	XT39	РВ

BHA No.: 37		Wash Pipe Hrs 1	21,90	TME) In:	15.693,	0 (ft) [BHA Weight:				
Workstring Purp	oose: DRILLING	Saver Sub Hrs: 3	02,00	TME	Out:					BHA Hrs:	121,90)
Component	Component Type	Component Detail	Jts	Length	Cum	OD	ID	Blade OD	Bend	Conne	ection	P/I
				(ft)	Length (ft)	(in)	(in)	(in)	Angle (°)	Size (in)	Type	1
Heavy Weight	Heavy Weight Drill	17 x 4" HWDP XT39	17	517,14	959,30	4,750	2,562			3,500	XT39	PE
	Pipe	Pin x Box.										
Sub	Cross Over	Crossover XT39 Pin x NC38 Box.	1	3,33	962,63	4,750	2,625			3,500	NC38	PE
Jar	Hydraulic Jar	4 3/4" Hydraulic Jar NC38 Pin x Box	1	29,68	992,31	4,750	3,000			3,500	NC38	PE
Sub	Cross Over	Crossover NC38 Pin	1	3,68	995,99	4,750	2,250			3,500	XT39	PE
Heavy Weight	Heavy Weight Drill	18 x 4" HWDP XT39	18	551,17	1.547,16	4,750	2,625			3,500	XT39	PE
0.1	Pipe	Pin x Box.		0.00	4 550 70	4.750	0.005			0.500	NOOO	١_,
Sub	Cross Over	Crossover XT39 Pin x NC38 Box.	1	3,63	1.550,79	4,750	2,625			3,500	NC38	PE
Accelerator	Accelerator	4 3/4" Accelerator NC38 Pin x Box	1	31,50	1.582,29	4,750	2,187			3,500	NC38	PE
Sub	Cross Over	Crossover NC38 Pin x XT39 Box.	1	3,60	1.585,89	4,750	2,312			3,500	XT39	PE
Heavy Weight	Heavy Weight Drill	3 x 4" HWDP XT39	3	9,24	1.595,13	4,000	2,250			3,500	XT39	PE
	Pipe	Pin x Box										1
Drill Pipe	Drill Pipe	4" DP XT39 Pin x Box.	139	5.035,30	6.630,43	4,000	2,812			3,500	XT39	PE
Sub	Cross Over	Crossover XT39 Pin	1	4,00	6.634,43	5,875	2,812			4,500	NC50	PE
Drill Pipe	Drill Pipe	x NC50 Box. 5" DP NC50 Pin x	186	5.767,13	12.401,56	5,000	2,750			4,500	NC50	 PE
		Box.		, .		.,	,			,		
Sub	Cross Over	Crossover NC50 Pin	1	3,75	12.405,31	5,000	2,750			5,875	XT57	PE
Drill Pipe	Drill Pipe	x XT57 Box. 5 7/8" DP XT57 Pin	186	4.206,69	16.612,00	5,875	4,230			5,875	XT57	PE
		x Box.	-									1

				Drilling Fluid					
Mud Type:	Oil	10 sec Gels:	17,00		Ca:	80,00	ES:	1.351,0 (Volts)	
Time: 23/	03/2014 11:59:00p.m.	10 min Gels:	22,00		K+:	0,00	Solids:	18,79 (%)	
Depth:	16.612,00 (ft)	Fluid Loss:	0,0 (cc/30min)		CaCl2:	9,70	Oil:	73,00 (%)	
FL Temp:	156,00 (°F)	HTHP Temp:	250,00	(°F)	NaCI:	0,00	Water:	8,00 (%)	
Density:	9,60 (ppg)	HTHP WL:	3,00	(cc/30mins)	CI-:	250,00	Oil/Water:	90,00/10,00	
Funnel Visc:	105,00 (s/qt)	Cake: 0,00			Sand:	0,10	Lost Downh	ole (bbl):	
ECD:	10,67	MBT: 25,00			HGS:	0,00	Lost Surface	,	28,00
PV:	22,00 (cp)	Lime: 3,10			LGS:	197,54(lbm/bbl)	LOSI Suriace	e (DDI).	20,00
YP:	27,00 (Lbf/100ft2)	PM: 0,70			Pf/Mf:	0,20 / 0,90			
WB Daily Cutti	ngs:	OB Daily Cutting	gs:						

WB Daily Cultings.									
Cum:	0,0 (bbl)	Cum:	0,0 (bbl)					
			Ope	ration Sur	nmary				
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activity	Code	Operation			
0:00 — 4:45	16,295.00 — 16,454.00	4.8	DPR2	REAM	PL	Reamed 16,295 ft to 16,454 ft with 250 gpm - 2,920 psi, 100 / 120 rpm - 6 / 8 klbs ft TQ. Cavings rate increased to 0.68 bph, average size 10 mm. Circulated bottoms up. * After reaming from 16,312 ft to 16,400 ft pumped out			
4:45 — 6:00	16,454.00 16,454.00	1.3	DPR2	CIRC	PL	stand and washed down, did not observed resctriction. Circulated with 250 gpm - 2,820 psi reciprocating string. Cavings rate 0.47 bph avg size 8 mm.			
6:00 — 12:45	16,454.00 — 16,612.00	6.8	DPR2	REAM	PL	Reamed 16,454 ft to 16,612 ft with 250 gpm - 2,920 psi, 100 / 120 rpm - 6 / 7 klbs ft TQ. Max. Cavings rate 0.35 bph (ECD 10.57ppg), Max Size: 20 mm and average size 10 mm. *Observed hard and slow reaming from 16,410ft to 16,612 ft marked with several points of high torque up to 10K ft-lbs and pressure increase event up to 100 psi above normal pressure.			
12:45 — 15:45	16,612.00 — 16,612.00	3.0	DPR2	CIRC	PL	Pumped 45 bls high viscous pill (210sec) on the fly and circulated to surface with 250 gpm - 2,830 psi, reciprocating string. Meanwhile held safety and preoperational meeting prior to POOH BHA # 37 to liner shoe. Max. Cavings rate 0.51 bph (ECD 10.53ppg), Max Size: 27			

			Ope	ration Sui	mmary				
From - To	Md From / Md To(ft)	Dur. (hr)	Phase	Activity	Code		Ор	eration	
	40.040.00	0.0	DDD0	DUMB			erage size 12 mm.		
15:45 — 16:00	16,612.00 16,612.00	0.3	DPR2	PUMP	PL			ng rates and parameters	
16:00 — 17:00 16:00 — 17:00 17:00 — 19:15 19:15 — 0:00	16,612.00 — 16,476.00 16,476.00 — 16,476.00 16,476.00 — 15,720.00	2.3	DPR2 DPR2	POOH	PL PL	* Pumped o 2,850 psi. * On elevate observed 20 downwards, pressure tra psi and star progress. D progress ap was able to where was recover non Recovered to 250 gpm Max. Caving 14 mm and Continued F follows:	ut from 16,612 ft to ors from 16,526 ft to oklobe OP, observed, start pumps observed up to 700 psi, to work string betweeded to move string plying up to 30K Lb move string from 10 observed returns at mal weight. circulation by stage: with 2880 psi. gs rate 0.03 bph (EG average size 8 mm POOH BHA # 37 fro	16,526 ft with 250 gpm - 16,476 ft. At 16,476 ft. In ofree movement we no returns at surface a bleed off pressure to 50 ween PUW / SOW, no ng downwards and gain sw WOB, with this operati 6,476 ft to 16,515 ft place surface again and string s from 42 gpm with 500 p	and 00 on e J psi
			0	6.00 Had	ata	2,820 psi. * On elevato * Pumped o 2,820 psi. * On elevato * At 16,136 access. * At 15,856	ors from 16,247 ft to ut from 15,856 ft to ors from 15,775 ft to ft & 16,096 ft obser	o 15,856 ft. 15,775 ft with 250 gpm -	- et
	Md From / Md To(ft)	ID . (6.3)	Phase	6:00 Upda		0.1.		0	
From - To 00:00 - 01:45	15,720.00 — 15,303.00	Dur. (hr)	DPR2	POO	,	Code PL	open hole from 15, 15,341 ft). Did not	Operation BHA # 37 on elevators thr 720 ft to 15,303 ft (Liner sobserve restrictions. Max ph, Performed flow check	shoe
01:45 - 04:30	15,303.00 — 15,303.00	2.8		CIRC		PL	Circulated with 250 displace 1 3/4" wel Activated well com psi. Continued circu comander with 250 flow rate in 10 gpm Monitored B/U flow bph, during 0.02 b Meanwhile held sa	gpm - 2,730 psi. Droppe I comander activation bal	sed 0 psi. 0.01
04:30 - 06:00	15,303.00 _ 15,303.00	1.5		RSEI	R	PL		e all the drilling line by a	
01.00	,						one.		
				Mud Logg					
	IRADOR	Formation to	p @:	16.601,0 (` '	Background Gas		Max Trip Gas (ppg):	0,00
Lithology: M	UDSTONE				Max C	Connection Gas	(ppg): 0,00	Pore Press:	7,40 (ppg)
	Gas						Volumes		
Avg Conn Gas (%)		0.000					g Vol (bbl):	250,0	
Max Connection G	as (%):	0.000					llar Vol (bbl):	598,0 1,742,0	
Avg Trip Gas (%):		0.000				Total Pit V		1.742,0 0,0	
Max Trip Gas (%):	(0/)	0.000				Lines (bbl) Active volu			
Avg Background G		0.010					olume (bbl):	842,00	
Max Background G Pore Press (ppg):	pas (%):	7,40		<u> </u>				1 600 0	
						iotai Syste	em Vol (bbl):	1.690,0	

	Materials/Consumption												
Item	Unit	Usage	On Hand	Item	Unit	Usage	On Hand						
DIESEL-RIG	Gal	1.885,00	42.622,00	DIESEL-CAMP	Gal	250,00	3.320,00						

D -		
Pе	rsor	nnel

Total No. of People: 95

Company	No. People	Hours	Company	No. People	Hours
EQUION	3	36	COLVISEG	3	36
PARKO SERVICES	1	12	NATIONAL OILWELL VARCO	1	12
H&P	40	480	SERVICIOS GEOLOGICOS DE F	1	12
SERDAN	1	12	SCHLUMBERGER	1	12
COLTANQUES	1	12	SUPERIOR	4	48
TECNIAMBIENTE	1	12	G4S	1	12
HALLIBURTON	6	72	UVC AMBULANCIA	1	12
SAS	2	24	COMPASS	11	132
BAKER	13	61	TELEMATICA	1	12
FMC	2	24	SIMA	1	12

Cumulative	Phase	Brea	kdown
------------	-------	------	-------

Estim. 88.51	Actual PL	%	Real UI	0/	Time						Total Cost
		%	Real III	0.1							
88.51	00.00		rical of	%	Real UE	%	Real NPT	%	Total	Varia.	
	88.00	97.78	0	0.00	0	0.00	2.00	2.22	90.00	-1.49	\$ 1,276,245.64
132.72	89.50	89.95	0	0.00	0	0.00	10.00	10.05	99.50	33.22	\$ 1,781,442.84
141.28	49.50	41.08	0	0.00	0	0.00	71.00	58.92	120.50	20.78	\$ 1,032,135.27
182.98	176.75	88.82	0	0.00	0	0.00	22.25	11.18	199.00	-16.02	\$ 3,150,345.01
246.59	290.75	100.00	0	0.00	0	0.00	0	0.00	290.75	-44.16	\$ 3,117,538.30
267.85	150.00	72.38	0	0.00	0	0.00	57.25	27.62	207.25	60.60	\$ 3,063,610.64
5,078.14	1,102.50	78.88	0	0.00	0	0.00	295.25	21.12	1,397.75	3,680.39	\$ 20,973,812.88
384.12	241.50	99.18	0	0.00	0	0.00	2.00	0.82	243.50	140.62	\$ 1,429,064.47
1,389.50	370.75	89.28	0	0.00	0	0.00	44.50	10.72	415.25	974.25	\$ 2,897,939.81
349.44	0	0.00	0	0.00	0	0.00	0.25	100.00	0.25	349.19	\$ 21,096.86
8,261.13	1,979.50	77.19	0	0.00	0	0.00	585.00	22.81	2,564.50	5,696.63	\$ 38,743,231.72
	141.28 182.98 246.59 267.85 5,078.14 384.12 1,389.50 349.44	141.28 49.50 182.98 176.75 246.59 290.75 267.85 150.00 5,078.14 1,102.50 384.12 241.50 1,389.50 370.75 349.44 0	141.28 49.50 41.08 182.98 176.75 88.82 246.59 290.75 100.00 267.85 150.00 72.38 5,078.14 1,102.50 78.88 384.12 241.50 99.18 1,389.50 370.75 89.28 349.44 0 0.00	141.28 49.50 41.08 0 182.98 176.75 88.82 0 246.59 290.75 100.00 0 267.85 150.00 72.38 0 5,078.14 1,102.50 78.88 0 384.12 241.50 99.18 0 1,389.50 370.75 89.28 0 349.44 0 0.00 0	141.28 49.50 41.08 0 0.00 182.98 176.75 88.82 0 0.00 246.59 290.75 100.00 0 0.00 267.85 150.00 72.38 0 0.00 5,078.14 1,102.50 78.88 0 0.00 384.12 241.50 99.18 0 0.00 1,389.50 370.75 89.28 0 0.00 349.44 0 0.00 0 0.00	141.28 49.50 41.08 0 0.00 0 182.98 176.75 88.82 0 0.00 0 246.59 290.75 100.00 0 0.00 0 267.85 150.00 72.38 0 0.00 0 5,078.14 1,102.50 78.88 0 0.00 0 384.12 241.50 99.18 0 0.00 0 1,389.50 370.75 89.28 0 0.00 0 349.44 0 0.00 0 0.00 0	141.28 49.50 41.08 0 0.00 0 0.00 182.98 176.75 88.82 0 0.00 0 0.00 246.59 290.75 100.00 0 0.00 0 0.00 267.85 150.00 72.38 0 0.00 0 0.00 5,078.14 1,102.50 78.88 0 0.00 0 0.00 384.12 241.50 99.18 0 0.00 0 0.00 1,389.50 370.75 89.28 0 0.00 0 0.00 349.44 0 0.00 0 0.00 0 0.00	141.28 49.50 41.08 0 0.00 0 0.00 71.00 182.98 176.75 88.82 0 0.00 0 0.00 22.25 246.59 290.75 100.00 0 0.00 0 0.00 0 267.85 150.00 72.38 0 0.00 0 0.00 57.25 5,078.14 1,102.50 78.88 0 0.00 0 0.00 295.25 384.12 241.50 99.18 0 0.00 0 0.00 2.00 1,389.50 370.75 89.28 0 0.00 0 0.00 44.50 349.44 0 0.00 0 0.00 0 0.25	141.28 49.50 41.08 0 0.00 0 0.00 71.00 58.92 182.98 176.75 88.82 0 0.00 0 0.00 22.25 11.18 246.59 290.75 100.00 0 0.00 0 0.00 0 0.00 267.85 150.00 72.38 0 0.00 0 0.00 57.25 27.62 5,078.14 1,102.50 78.88 0 0.00 0 0.00 295.25 21.12 384.12 241.50 99.18 0 0.00 0 0.00 2.00 0.82 1,389.50 370.75 89.28 0 0.00 0 0.00 44.50 10.72 349.44 0 0.00 0 0.00 0 0.25 100.00	141.28 49.50 41.08 0 0.00 0 0.00 71.00 58.92 120.50 182.98 176.75 88.82 0 0.00 0 0.00 22.25 11.18 199.00 246.59 290.75 100.00 0 0.00 0 0.00 0 0.00 290.75 267.85 150.00 72.38 0 0.00 0 0.00 57.25 27.62 207.25 5,078.14 1,102.50 78.88 0 0.00 0 0.00 295.25 21.12 1,397.75 384.12 241.50 99.18 0 0.00 0 0.00 2.00 0.82 243.50 1,389.50 370.75 89.28 0 0.00 0 0.00 44.50 10.72 415.25 349.44 0 0.00 0 0.00 0.25 100.00 0.25	141.28 49.50 41.08 0 0.00 0 0.00 71.00 58.92 120.50 20.78 182.98 176.75 88.82 0 0.00 0 0.00 22.25 11.18 199.00 -16.02 246.59 290.75 100.00 0 0.00 0 0.00 290.75 -44.16 267.85 150.00 72.38 0 0.00 0 0.00 57.25 27.62 207.25 60.60 5,078.14 1,102.50 78.88 0 0.00 0 0.00 295.25 21.12 1,397.75 3,680.39 384.12 241.50 99.18 0 0.00 0 0.00 2.00 0.82 243.50 140.62 1,389.50 370.75 89.28 0 0.00 0 0.00 44.50 10.72 415.25 974.25 349.44 0 0.00 0 0.00 0.25 100.00 0.25 349.19

Remarks

CONTACTO BY COMPANY: Equion 6, Colviseg 12.

- Contacto Card: Was Observed lock of the room in the camp is not functioning correctly, in case of emergency this could cause an incident. Talked with the person in charge in order to correct this unsafe condition.

Daily metal shavings: 746 gr.

Total 6" Hole Section Metal Shavings 3,218 grs

Daily mud losses: 0 bls. Total 6" mud losses: 0 bls.

- Floreña I-9 Section "A" Pressure: 0 psi.
- Floreña I-9 Section "B" Pressure: 0 psi.
- Floreña I-9 Section "C" Pressure: 0 psi.
- Floreña I-10 Section "A" Pressure: 0 psi.
- Floreña I-10 Section "B" Pressure: 0 psi.

·

Last Evacuation Drill: 08/03/2014.